6/21/2012

#250719

CONSOLIDATED

5000000241

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	Tug Hill Operating	State, County	Comanche , Kansas	Cement Type	CLASS A
Job Type	Intermediate	Section	7	Excess (%)	20
Customer Acct #	7823	TWP	33	Density	14.5
Well No.	Bearden Trust #1-7H	RGE	17W	Water Required	6.85
Mailing Address		Formation		Yeild	1.58
City & State		Hole Size	8 3/4	Slurry Weight	
Zip Code		Hole Depth		Slurry Volume	276.5 cuft
Contact		Casing Size	7INCH, J-55 (26 LBS)	Displacement	209.6
Email		Casing Depth	5529'	Displacement PSI	500-800
Cell		Drill Pipe		MIX PSI	500
Dispatch Location	BARTLESVILLE	Tubing		Rate	5-6bpm

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	$1,030.00	$ 1,030.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	65	PER MILE	$4.00	$ 260.00
5407A	TON MILEAGE DELIVERY	510	PER MILE	$1.34	$ 683.40
5609	MISC PUMP (CEMENT TRUCK)	3	PER HOUR	$200.00	$ 600.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
5402	FOOTAGE	5,600	PER FOOT	0.22	$ 1,232.00
				EQUIPMENT TOTAL	$ 3,805.40
	Cement, Chemicals and Water				
1126	OWC. CEMENT (CAL SEAL) 6%OWC. 2% CAL.CLORIDE 2% GE	175	0	$18.80	$ 3,290.00
1107A	PHENOSEAL	80	0	$1.29	$ 103.20
1110A	KOL SEAL (50 # SK)	1,050	0	$0.46	$ 483.00
1111	GRANULATED SALT (50#) SELL BY #	1,000	0	$0.37	$ 370.00
1144	SP-402 (MUD CLEAN OUT AGENT (DV 1100)	5	0	$42.00	$ 210.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				CHEMICAL TOTAL	$ 4,456.20
	Water Transport				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				TRANSPORT TOTAL	$ -
	Cement Floating Equipment (TAXABLE)				
	Guide Shoe				
0			0	$0.00	$ -
	Centralizer				
0			0	$0.00	$ -
0			0	$0.00	$ -
	Float Shoe				
0			0	$0.00	$ -
	Float Collars				
0			0	$0.00	$ -
	Guide Shoes				
0			0	$0.00	$ -
	Baffle and Flapper Plates				
0			0	$0.00	$ -
	Packer Shoes				
0			0	$0.00	$ -
	DV Tools				
0			0	$0.00	$ -
	Ball Valves,Swedges,Clamps, Misc.				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
	Plugs and Ball Sealers				
4409	7" RUBBER PLUG (TOP)	1	PER UNIT	$82.00	$ 82.00
	Downhole Tools				
0			0	$0.00	$ -
				CEMENT FLOATING EQUIPMENT TOTAL	$ 82.00
				SUB TOTAL	$ 8,343.60
			6.30%	SALES TAX	$ 285.91
				TOTAL	$ 8,629.51
			10%	(-DISCOUNT)	$ 862.95
				DISCOUNTED TOTAL	$ 7,766.56

	DRIVER NAME
577	Kirk Sanders
561 T133	Chancey Williams
551	Casey Marrs

AUTHORIZATION BUCK DAVIS

DATE AFE # 12-0106

TITLE

FOREMAN Kirk Sanders

I ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.

6/21/2012

CONSOLIDATED Oil Well Services, LLC

5000000241

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	Tug Hill Operating	State, County	Comanche , Kansas	Cement Type	CLASS A
Customer Acct #		Section	7	Excess (%)	20
Well No.	0	TWP	33	Density	14.5
Mailing Address	Bearden Trust #1-7H	RGE	17W	Water Required	6.85
City & State	0	Formation	0	Yeild	1.58
Zip Code	0	Hole Size	8 3/4	Slurry Weight	0
Contact	0	Hole Depth	0	Slurry Volume	276.5 cuft
Email	0	Casing Size	7INCH, J-55 (26 LBS)	Displacement	209.6
Cell	0	Casing Depth	5529'	Displacement PSI	500-800
Office	0	Drill Pipe	0	MIX PSI	500
Dispatch Location	BARTLESVILLE	Tubing	0	Rate	5-6bpm

REMARKS

Pumped 15bbl ahead and established circulation, ran 175sx of cement w/ 6% OWC / 2% Gel / 2% Calcium / 6# Kol Seal / 10% Salt / .40# Pheno @ 14.5ppg. Flushed pump and lines, dropped plug and displaced 209. 6 bbl to set. Shut down and washed up.

Mix Press 500#

Disp Press 500-800#

Landed plug @ 1500# @ 4:15p.m. / Plug held

Approximately 1500' of coverage

AFE# 12-0106

Safety Mtng
1.45 CM
CW