10/2/2012

CONSOLIDATED Oil Well Services, LLC

5000000298

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	G & J	State, County	Montgomery , Kansas	Cement Type	CLASS A
Job Type	Long String	Section		Excess (%)	30
Customer Acct #		TWP		Density	13.7
Well No.	Nunneley Young 12-4	RGE		Water Required	
Mailing Address		Formation		Yeild	1.26
City & State		Hole Size	5 3/4	Slurry Weight	
Zip Code		Hole Depth	753'	Slurry Volume	
Contact		Casing Size		Displacement	4.3
Email		Casing Depth	746'	Displacement PSI	300
Cell		Drill Pipe		MIX PSI	200
Dispatch Location	BARTLESVILLE	Tubing	2 7/8	Rate	4bpm

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	$1,030.00	$ 1,030.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	30	PER MILE	$4.00	$ 120.00
5407	MIN. BULK DELIVERY (WITHIN 50 MILES)	1	PER LOAD	$350.00	$ 350.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
5402	FOOTAGE	746	PER FOOT	0.22	$ 164.12
				EQUIPMENT TOTAL	$ 1,664.12
	Cement, Chemicals and Water				
1131	60/40 POZMIX CEMENT W/ NO ADDITVES (40% POZ)	110	0	$12.55	$ 1,380.50
1107A	PHENOSEAL	40	0	$1.29	$ 51.60
1110A	KOL SEAL (50 # SK)	550	0	$0.46	$ 253.00
1111	GRANULATED SALT (50#) SELL BY #	200	0	$0.37	$ 74.00
1118B	PREMIUM GEL/BENTONITE (50#)	350	0	$0.21	$ 73.50
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				CHEMICAL TOTAL	$ 1,832.60
	Water Transport				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				TRANSPORT TOTAL	$ -
	Cement Floating Equipment (TAXABLE)				
	Cement Basket				
0			0	$0.00	$ -
	Centralizer				
0			0	$0.00	$ -
0			0	$0.00	$ -
	Float Shoe				
0			0	$0.00	$ -
	Float Collars				
0			0	$0.00	$ -
	Guide Shoes				
0			0	$0.00	$ -
	Baffle and Flapper Plates				
0			0	$0.00	$ -
	Packer Shoes				
0			0	$0.00	$ -
	DV Tools				
0			0	$0.00	$ -
	Ball Valves,Swedges,Clamps, Misc.				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
	Plugs and Ball Sealers				
4402	2 1/2 RUBBER PLUG	2	0	$28.00	$ 56.00
	Downhole Tools				
0			0	$0.00	$ -
				CEMENT FLOATING EQUIPMENT TOTAL	$ 56.00
				SUB TOTAL	$ 3,552.72
			6.30%	SALES TAX	$ 118.98
				TOTAL	$ 3,671.70
			15%	(-DISCOUNT)	$ 550.76
				DISCOUNTED TOTAL	**$ 3,120.95**

TRUCK#	DRIVER NAME
577	Kirk Sanders
398	Bryan Scullawl
486	Matt Mickelson

AUTHORIZATION _____ TITLE _____

DATE _____ FOREMAN _____

I ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.

10/2/2012

CONSOLIDATED Oil Well Services, LLC

5000000298

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	G & J	State, County	Montgomery , Kansas	Cement Type	CLASS A
Customer Acct #	Long String	Section	0	Excess (%)	30
Well No.	0	TWP		Density	13.7
Mailing Address	Nunneley Young 12-4	RGE	0	Water Required	0
City & State	0	Formation		Yeild	1.26
Zip Code	0	Hole Size	5 3/4	Slurry Weight	0
Contact	0	Hole Depth	753'	Slurry Volume	0
Email	0	Casing Size	8 5/8	Displacement	4.3
Cell	0	Casing Depth	746'	Displacement PSI	300
Office	0	Drill Pipe		MIX PSI	200
Dispatch Location	BARTLESVILLE	Tubing	2.875	Rate	4bpm

Ran gel / LCM to establish circulation, ran 110sx of 60/40 POZ mix w/ 2% gel / 2# salt / 5# kol seal / .40# pheno. Flushed pump and lines, dropped 2 plugs and displaced to set. Shut in and washed up.

Circulated cement to surface.