QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 6510
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
2-7-13	27	13	26	Lane	KS		12:00 am.

Location Quinter 10S 2 1/2E S into

Lease Herl Well No. 27-2 Owner

Contractor H-2

Type Job Rotary Plug

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 7 7/8 T.D. 4290 Charge To H-C

Csg. Depth Street

Tbg. Size Depth City State

Tool Depth The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. Shoe Joint Cement Amount Ordered 220 60/40 4%6cl 1/4#Flo

Meas Line Displace

EQUIPMENT

Pumptrk 9 No. Cementer Craig
Helper Cory

Bulktrk No. Driver Driver

Bulktrk 1 No. Driver Driver Heath

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30

Mouse Hole 15

Centralizers

Baskets

D/V or Port Collar

1st 1920 25SK
2nd 950 100SK
3rd 320 40SK
4th 40 10SK

Common 132
Poz. Mix 88
Gel. 8
Calcium
Hulls
Salt
Flowseal 50#
Kol-Seal
Mud CLR 48
CFL-117 or CD110 CAF 38
Sand
Handling 228
Mileage

FLOAT EQUIPMENT

Guide Shoe
Centralizer
Baskets 8 5/8 wooden Plug
AFU Inserts
Float Shoe
Latch Down

Pumptrk Charge
Mileage 45

Tax
Discount
Total Charge

X Signature Steven Craig

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 6503
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
1-30-13	27	13	26	Gove	KS		3:45 p.m.

Location Quinter 10S to ORD 2 1/2 E Sinto

Lease HERL Well No. 27-2

Contractor H-2 Drilling #2

Type Job Surface

Hole Size 12 1/4 T.D. 271

Csg. 8 5/8 Depth 271

Tbg. Size Depth

Tool Depth

Cement Left in Csg. 15 Shoe Joint

Meas Line Displace 16 BL

EQUIPMENT

Pumptrk 9	No.	Cementer	Craig
		Helper	
Bulktrk	No.	Driver	Cody
		Driver	
Bulktrk 8	No.	Driver	Heath
		Driver	

JOB SERVICES & REMARKS

Remarks:

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

8 5/8 on bottom. Est. Circulation.
Mix 180 sk + Displace.

Cement Circulated!

X Signature

Owner

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To H+C

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 180 com 3% CC 2% GEL

Common	180
Poz. Mix	
Gel.	3
Calcium	6
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	189
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	8 5/8 Swage
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	

Pumptrk Charge Surface

Mileage 45

Tax

Discount

Total Charge