SCHIPPER'S OIL FIELD SERVICES, L.L.C.

1033

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS - Hoxie, KS

DATE 6-6-13	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE Winnie	WELL #. 1-5		LOCATION Antinino, KS 3W 1/4S			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)			Winto				

CONTRACTOR Express well Serv
TYPE OF JOB PTA
HOLE SIZE T.D.
CASING SIZE 5 1/2 DEPTH
TUBING SIZE 2 7/8 DEPTH 3500
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 750psi MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 300sx 60/40 4%gel

COMMON	180sx	@ $15.50	$2,790.00
POZMIX	120sx	@ $8.50	$1,020.00
GEL	11sx	@ $20.50	$225.50
CHLORIDE		@	
ASC		@	
HANDLING	311sx	@ $2.10	$653.10
MILEAGE	.08/sx/mile		$273.70
		TOTAL	

EQUIPMENT

PUMP TRUCK CEMENTER Heath
P1 HELPER Cody
BULK TRUCK
B1 DRIVER Jay
BULK TRUCK
DRIVER

REMARKS:

1st plug @ 3500 = 13gel - 50sx with 100# hulls
2nd plug @ 1650 = 200sx cement circulated to surface
Come out of hole with tubing and put squeeze on and top off with 135sx and close in @ 300psi - Hook up to backside and top off with 15sx

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE	22mile	@ $6.50	$143.00
MANIFOLD		@	
	ZMV 22mile	@ $2.00	$44.00
		@	
		TOTAL	

CHARGE TO: TDI
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

	13sx gel	@ $20.50	$266.50
	100# hulls	@ $45.00	$90.00
		@	
		@	
		@	
		TOTAL	

Schippers Oil Field Services, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

Thank you!!

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS