ALLIED OIL & GAS SERVICES, LLC 059798

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Medicine Lodge KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
04/28/13	34	33s	11w			10:30 pm	11:00 pm

LEASE Forrester WELL# E-2 LOCATION Garlow #2N, 6E, West into Pit E-1 COUNTY Barber STATE KS

OLD OR (NEW) (Circle one) Talk Bldg, on West ½ mi

CONTRACTOR Fossil OWNER Woolsey

TYPE OF JOB Surface

HOLE SIZE ~~12¼~~ 17½ T.D. 307'

CASING SIZE 12¾ DEPTH 292'

TUBING SIZE 8⅝ LT DEPTH 15'

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 20'

PERFS.

DISPLACEMENT 4.3 BBL Fresh H_2O

EQUIPMENT

PUMP TRUCK CEMENTER Dylan E.
#538-535 HELPER Scott P.
BULK TRUCK
#381-250 DRIVER Jake H.
BULK TRUCK
DRIVER

REMARKS:

Pump 3 bbls water ahead, mix 300 sx cement, displace 4.3 bbls water, Shut in. Cement did circulate

CHARGE TO: Woolsey

STREET

CITY STATE ZIP

CEMENT

AMOUNT ORDERED 300 sx Class A + 3% cc + 2% Gel 40 # Sugar

COMMON Class A	300 sx	@ 17.90	5370.00
POZMIX		@	
GEL	6 sx	@ 23.40	140.40
CHLORIDE	10 sx	@ 64.00	640.00
ASC		@	
Sugar	40 lbs	@ 1.00	40.00
HANDLING	324 cuft	@ 2.48	803.52
MILEAGE	430 sx x 12 mi x 2.16		461.91

TOTAL 7455.83

SERVICE

DEPTH OF JOB	307'		
PUMP TRUCK CHARGE	1512.25		
EXTRA FOOTAGE		@	
MILEAGE	12	@ 7.70	92.40
MANIFOLD		@	
LV	12	@ 4.40	52.80

TOTAL 1657.45

PLUG & FLOAT EQUIPMENT

none

TOTAL

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any) 213.37
TOTAL CHARGES 9113.28
DISCOUNT IF PAID IN 30 DAYS
(NET) 7290.62

PRINTED NAME X MIKE THARP

SIGNATURE X Mike Tharp

Thank you!!!

D 1822.66