COPELAND
Acid & Cement

TREATMENT REPORT

Acid Stage No. .....

Date 8-21-13 District ..... F. O. No. 41365

Company ANDERSON ENERGY

Well Name & No. DONAVAN #1

Location ..... Field .....

County BARBER State KS

Casing: Size ..... Type & Wt. ..... Set at ..... ft.

Formation: ..... Perf. ..... to .....

Formation: ..... Perf. ..... to .....

Formation: ..... Perf. ..... to .....

Liner: Size ..... Type & Wt. ..... Top at ..... ft. Bottom at ..... ft.

Cemented: Yes / No. Perforated from ..... ft. to ..... ft.

Tubing: Size & Wt. ..... Swung at ..... ft.

Perforated from ..... ft. to ..... ft.

Open Hole Size ..... T.D. ..... ft. P.B. to ..... ft.

Type Treatment:	Amt.	Type Fluid	Sand Size	Pounds of Sand
Bkdown	Bbl. /Gal.			
	Bbl. /Gal.			
	Bbl. /Gal.			
	Bbl. /Gal.			
Flush	Bbl. /Gal.			

Treated from ..... ft. to ..... ft. No. ft.

from ..... ft. to ..... ft. No. ft.

from ..... ft. to ..... ft. No. ft.

Actual Volume of Oil / Water to Load Hole: ..... Bbl. /Gal.

Pump Trucks. No. Used: Std. 318 Sp. ..... Twin .....

Auxiliary Equipment 327

Packer: ..... Set at ..... ft.

Auxiliary Tools .....

Plugging or Sealing Materials: Type .....

..... Gals. ..... lb.

Company Representative KELSO Treater Brandon

TIME a.m /p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
17:00				ON LOCATION
				MIX 10 sks gel & 50 sks 60/40 4% a + 600'
				MIX 50 sks 60/40 4% @ 270'
				Circulate cement to surface w/ 40 sks 60/40 4%
				THANKS Brandon