COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 11/13/2013 District _____ F.O. No. 41924

Company SMITH OIL CO

Well Name & No. SIEFERT #1

Location _____ Field _____

County KINGMAN State KANSAS

Casing: Size _____ Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: _____ Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 318 Sp. _____ Twin _____

Auxiliary Equipment 327

Personnel BRANDON GREG JORDAN AND MIKE Z

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative KELSO Treater BRANDON

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
8:30				ON LOCATION
				MIX 35 SKS COMMON W/ 3% CC AT 900'
				WAIT 1 HR AND TAG PLUG
				CIRCULATE CEMENT TO SURFACE FROM 375' WITH 175 SKS 60/40
				4%GEL
				THANKS
				BRANDON