SCHIPPER'S OIL FIELD SERVICES, L.L.C.

1203

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 2-10-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START 1:00pm	JOB FINISH 2:00pm
LEASE Johnson	WELL # 1-17		LOCATION Quinter KS 9N 3/4W Sinto			COUNTY Sheridan	STATE KS

(OLD) OR NEW (CIRCLE ONE)

CONTRACTOR CO Tools
TYPE OF JOB PTA
HOLE SIZE
CASING SIZE
TUBING SIZE 2 3/8
DRILL PIPE
TOOL
PRES. MAX
MEAS. LINE
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

T.D.
DEPTH
DEPTH 4000'
DEPTH
DEPTH
MINIMUM
SHOE JOINT

OWNER

CEMENT
AMOUNT ORDERED 430sx 60/40 4% gel

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Heath
HELPER Cody
BULK TRUCK # B3 DRIVER Eric Mark
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1st Plug @ 4000' - 90sx - 200 #
2nd Plug @ 2700' - 90sx - 250 #
3rd Plug @ 1400' - 130sx - 150 # - come out of hole and hook up to backside and mix 80sx with 200 # pressure - Hook up to 4 1/2 sleeve and mix 80sx - Hole was full

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Colbreath
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

600 # Hills @
@
@
@
@
TOTAL

Schippers Oil Field Services, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS