COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 11/3/2013 District G.B. F.O. No. C41894

Company K&N Petroleum

Well Name & No. Snell Trust #1

Location _____ Field _____

County Rice State KS

Casing: Size _____ Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: Yes Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 318 Sp. _____ Twin _____

Auxiliary Equipment 327

Personnel Nathan Greg Mike Jordan

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative ED Treater Nathan W.

TIME	PRESSURES		Total Fluid Pumped	REMARKS
a.m./p.m.	Tubing	Casing		
11:00				On Location. Rig laying down drill collars.
				Pump 35sks 60/40poz 4%gel at 3404'
				Pump 35sks at 1300'
				Pump 35sks at 900'
				Pump 35sks at 435'
				Pump 25sks at 60' Circulated cement to surface.
				Plug rat hole with 30sks.
				Plug mouse hole with 20sks.
				Thank You!
				Nathan W.