ALLIED
OIL & GAS SERVICES, LLC

CEMENTING LOG

STAGE NO.

Date 11-8-13 District Midcon Ticket No. 61369
Company Berexco Rig Berexco #2
Lease Lillie Well No. 1-6
County Rawlins State KS
Location Beardsley N to Rd AA Field
5 W Sinto

CASING DATA: Conductor ☐ PTA ☐ Squeeze ☐ Misc ☐
Surface ☑ Intermediate ☐ Production ☐ Liner ☐
Size 8 5/8 Type New Weight 24# Collar

Casing Depths: Top Groundlevel Bottom 310'

Drill Pipe: Size Weight Collars
Open Hole: Size T.D. ft. P.B. to ft.

CAPACITY FACTORS:
Casing: Bbls/Lin. ft. .0637 Lin. ft./Bbl.
Open Holes: Bbls/Lin. ft. Lin. ft./Bbl.
Drill Pipe: Bbls/Lin. ft. Lin. ft./Bbl.
Annulus: Bbls/Lin. ft. Lin. ft./Bbl.
Bbls/Lin. ft. Lin. ft./Bbl.
Perforations: From ft. to ft. Amt.

CEMENT DATA:
Spacer Type: Water
Amt. Sks Yield ft³/sk Density PPG

LEAD: Pump Time hrs. Type
Excess
Amt. 225 Sks Yield 1.52 ft³/sk Density 14.8 PPG
TAIL: Pump Time hrs. Type
Excess
Amt. Sks Yield ft³/sk Density PPG
WATER: Lead gals/sk Tail gals/sk Total Bbls.

Pump Trucks Used 373 + 281
Bulk Equip. 396 + 306

Float Equip: Manufacturer
Shoe: Type Depth
Float: Type Depth
Centralizers: Quantity Plugs Top Btm.
Stage Collars
Special Equip.
Disp. Fluid Type Amt. Bbls. Weight PPG
Mud Type Weight PPG

COMPANY REPRESENTATIVE

CEMENTER Kelly

TIME	PRESSURES PSI		FLUID PUMPED DATA			REMARKS
AM/PM	DRILL PIPE CASING	ANNULUS	TOTAL FLUID	Pumped Per Time Period	RATE Bbls Min.	
10:30						got to location
						safety meeting
						rigged up
						mixed cement
						displaced with water
			10	200		
			8 1/2	200		
						Shut in

FINAL DISP. PRESS: PSI BUMP PLUG TO PSI BLEEDBACK BBLS. THANK YOU

MILLER PRINTERS, INC. - Great Bend, KS