Confidentiality Requested:
☐ Yes ☑ No

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

1193607

Form ACO-1
August 2013
Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 31280
Name: Birk, Brian L. dba Birk Petroleum
Address 1: 874 12TH RD SW
Address 2:
City: BURLINGTON State: KS Zip: 66839 + 9255
Contact Person: Brian Birk
Phone: (620) 364-1311
CONTRACTOR: License # 31280
Name: Birk, Brian L. dba Birk Petroleum
Wellsite Geologist: None
Purchaser: Coffeyville Resources

Designate Type of Completion:

☑ New Well ☐ Re-Entry ☐ Workover

☐ Oil ☐ WSW ☐ SWD ☐ SIOW
☐ Gas ☐ D&A ☑ ENHR ☐ SIGW
☐ OG ☐ GSW ☐ Temp. Abd.
☐ CM *(Coal Bed Methane)*
☐ Cathodic ☐ Other *(Core, Expl., etc.)*:

If Workover/Re-entry: Old Well Info as follows:

Operator:
Well Name:
Original Comp. Date: Original Total Depth:

☐ Deepening ☐ Re-perf. ☐ Conv. to ENHR ☐ Conv. to SWD
☐ Plug Back ☐ Conv. to GSW ☐ Conv. to Producer

☐ Commingled Permit #:
☐ Dual Completion Permit #:
☐ SWD Permit #:
☐ ENHR Permit #:
☐ GSW Permit #:

10/22/2013	10/23/2013	10/23/2013
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 15-031-23668-00-00
Spot Description:
NE - SE - SE - SE Sec. 20 Twp. 22 S. R. 17 ☑ East ☐ West
495 Feet from ☐ North / ☑ South Line of Section
165 Feet from ☑ East / ☐ West Line of Section

Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW

GPS Location: Lat: *(e.g. xx.xxxxx)* , Long: *(e.g. -xxx.xxxxx)*
Datum: ☐ NAD27 ☐ NAD83 ☐ WGS84
County: Coffey
Lease Name: Gleue Well #: 9
Field Name: Parmely
Producing Formation: Squirrel
Elevation: Ground: 1086 Kelly Bushing: 1086
Total Vertical Depth: 1019 Plug Back Total Depth: 1019
Amount of Surface Pipe Set and Cemented at: 40 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set: Feet
If Alternate II completion, cement circulated from: 1000
feet depth to: 0 w/ 120 sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)

Chloride content: 0 ppm Fluid volume: 0 bbls
Dewatering method used: Evaporated

Location of fluid disposal if hauled offsite:

Operator Name:
Lease Name: License #:
Quarter Sec. Twp. S. R. ☐ East ☐ West
County: Permit #:

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY

☐ **Confidentiality Requested**
Date:
☐ **Confidential Release Date:**
☐ **Wireline Log Received**
☐ **Geologist Report Received**
☑ **UIC Distribution**
ALT ☐ I ☑ II ☐ III **Approved by:** Deanna Garrison **Date:** 03/12/2014

[redacted] 1193607

Operator Name: Birk, Brian L. dba Birk Petroleum Lease Name: Gleue Well #: 9

Sec. 20 Twp. 22 S. R. 17 ☑ East ☐ West County: Coffey

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken ☐ Yes ☑ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes ☑ No

Cores Taken ☐ Yes ☑ No

Electric Log Run ☐ Yes ☑ No

List All E. Logs Run:

☐ Log Formation (Top), Depth and Datum ☑ Sample

Name	Top	Datum
Squirrel sand	1004	+82

CASING RECORD ☐ New ☑ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface Casing	9.875	7.0	17	40	Portland	11	Calcium
Long String	6.25	2.875	6.5	1000	Portland	120	

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
___ Perforate ___ Protect Casing ___ Plug Back TD ___ Plug Off Zone	-			
	-			

Did you perform a hydraulic fracturing treatment on this well? ☐ Yes ☑ No *(If No, skip questions 2 and 3)*

Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? ☐ Yes ☐ No *(If No, skip question 3)*

Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? ☐ Yes ☐ No *(If No, fill out Page Three of the ACO-1)*

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record *(Amount and Kind of Material Used)*	Depth
0	Open hole 1000-1019		

TUBING RECORD: Size: Set At: Packer At: Liner Run: ☐ Yes ☐ No

Date of First, Resumed Production, SWD or ENHR. Producing Method: ☐ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS: ☐ Vented ☐ Sold ☐ Used on Lease
(If vented, Submit ACO-18.)

METHOD OF COMPLETION: ☐ Open Hole ☐ Perf. ☐ Dually Comp. *(Submit ACO-5)* ☐ Commingled *(Submit ACO-4)* ☐ Other *(Specify)*

PRODUCTION INTERVAL:

Mail to: KCC - Conservation Division, 130 S. Market - Room 2078, Wichita, Kansas 67202

BIRK PETROLEUM
874 12TH RD SW
BURLINGTON, KS 66839
620-364-1311 - OFFICE, 620-364-6646 - CELL

WELL CEMENTING

SERVICE TICKET

DATE: 10/23/13

CHARGE TO Birk Petroleum COUNTY Cf. CITY

ADDRESS CITY ST ZIP

LEASE & WELL NO. Gleue #9 CONTRACTOR

KIND OF JOB Cement long string SEC TWP RG

DIR. TO LOC. OLD (NEW)

QUANTITY	MATERIAL USED	SERV. CHG
120 Sx	Portland Cement	
	BULK CHARGE	
	BULK TRK. MILES	
	PUMP TRK. MILES	
	PLUGS	
	TOTAL	

T.D. 1019' CSG. SET AT 1000' VOLUME

SIZE HOLE 6 1/4" TBG SET AT VOLUME

MAX. PRESS. SIZE PIPE 2 7/8"

PLUG DEPTH PKER DEPTH PLUG USED

TIME FINISHED:

REMARKS: Connect to pipe. Pump cement into well. Good circ. to surface. Job complete.

NAME

CEMENTER OR TREATER

Laura C Burk
OWNER'S REP.

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.

CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

BB001
B & B COOPERATIVE VENTURES
900 S. FOURTH ST.

BURLINGTON KS
66839

SHIP TO
BI/GLEUE
B & B COOP. VENTURES/BIRK OIL
58 W TO WAYSIDE RD N 2 1/4 MI
W SD
WELL# GLEUE #9
LE ROY, KS 66857

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
12:58:32p	WELL	12.00 yd	12.00 yd	0.00	DM 34	0.00	CDFCO
DATE		**LOAD #**	**YARDS DEL.**	**BATCH#**	**WATER TRIM**	**SLUMP**	**TICKET NUMBER**
10-23-13	To Date 3 Today 1		36.00 yd 12.00 yd	25485	G/yd 0.0	4.00 in	35348

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE **LOADING** STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A $25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ $50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisin out of delivery of this order.
SIGNED

X _____

Excessive Water is Detrimental to Concrete Performance
H_2O Added By Request/Authorized By

_____ GAL X _____

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
12.00	WELL	WELL (10 SACKS PER UNIT)	12.00	660.00
12.00	MIX&HAUL	MIXING & HAULING	12.00	730.00
~~2.50~~ 3.75	TRUCKING	TRUCKING CHARGE	2.50	26.25

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
455	325	320	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	**ARRIVED JOB**	**START UNLOADING**		**TIME DUE**
119	148	155		
TOTAL ROUND TRIP	**TOTAL AT JOB**	**UNLOADING TIME**		**DELAY TIME**
111 3.75				

ADDITIONAL CHARGE 1 7.72

ADDITIONAL CHARGE 2 _____

GRAND TOTAL ▶ 1237.97