ALLIED OIL & GAS SERVICES, LLC

SandRidge Energy
Moberly #2-17 surface
Kiowa County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			Remarks
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	
						Held Safety Meeting
						Rig Up
						Pre-Job Safety Meeting
						Finish Rig Up
9:00am	1500		4 bbl		.25	Pressure Test Lines
9:03am	100		10 bbl		4	Pump Spacer
9:05am	100		99 bbl		5	Mix & Pump Lead Cement (295 sacks)
9:30am	100		46 bbl		4	Mix & Pump Tail Cement (215 sacks)
						Cement in stop pumps + release plug
9:40am	100				5	Start fresh water displacement
9:55am	400		65 bbl		3	Slow rate @ 80 Bbls out
10:55am	950		73.5 bbl		3	Bump plug @ 91 bbls out
						Release pressure + float held

ALLIED OIL & GAS SERVICES, LLC

SandRidge Energy
Moberly 3317 #2-31
Kiowa County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			Remarks
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	
						Held Safety Meeting
	2000					Pressure test lines
						Drill pipe @ 1030
	300		47.75		5	Pump 8 Bbls water
	200		14.5		4	Mix + pump 60 sacks cement
	100		11.75		3	Displace with 11.75 freshwater
	100				5	Drill pipe @ 300'
	200		8.5		5	Pump 8.5 Bbls water
	200		12		3.5	Mix + Pump 50 sacks cement
	200		1.88		3.5	Displace with 1.88 Bbls water
						Drill pipe @ 60'
11:15pm	100		12		4	Pump 50 sacks cement