ALLIED
OIL & GAS SERVICES, LLC

SandRidge Energy
Moberly #2-17 surface
Kiowa County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			Remarks
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	
						Held Safety Meeting
						Rig Up
						Pre-Job Safety Meeting
						Finish Rig Up
9:00am	1500		4 bbl		.25	Pressure Test Lines
9:03am	100		10 bbl		4	Pump Spacer
9:05am	100		99 bbl		5	Mix & Pump Lead Cement (295 sacks)
9:30am	100		46 bbl		4	Mix & Pump Tail Cement (215 sacks)
						Cement in stop pumps + release plug
9:40am	100				5	Start fresh water displacement
9:55am	400		65 bbl		3	Slow rate @ 80 Bbls out
10:55am	950		73.5 bbl		3	Bump plug @ 91 bbls out
						Release pressure + float held