ALLIED CEMENTING CO., LLC. 038930

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Oakley KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
6-22-10	19	8S	34W		4:30pm	12:30am	1:00Am

LEASE Frahm WELL # 1-19 LOCATION Colby 2S-5 3/4W COUNTY Thomas STATE KS

OLD OR NEW (Circle one) W 4

CONTRACTOR Murfin #8 OWNER

TYPE OF JOB Surface

HOLE SIZE 12¼ T.D. 361'

CASING SIZE 8 5/8 DEPTH 361'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 15'

PERFS.

DISPLACEMENT 22.0

EQUIPMENT

PUMP TRUCK # 431 CEMENTER Fuzzy
HELPER Kelly
BULK TRUCK # 394 DRIVER Darrin
BULK TRUCK # DRIVER

CEMENT

AMOUNT ORDERED 300 Com 3% cc 2% gel

COMMON	300	@ 15.45	4635.00
POZMIX		@	
GEL	6	@ 20.80	124.80
CHLORIDE	11	@ 58.20	640.20
ASC		@	
HANDLING	317	@ 2.40	760.80
MILEAGE	.10 x sk x mile		887.60

TOTAL 7047.60

REMARKS:

cement did circulate

Plug down @ 1:00 AM

Thanks Fuzzy + crew

SERVICE

DEPTH OF JOB	361'		
PUMP TRUCK CHARGE			1018.00
EXTRA FOOTAGE		@	
MILEAGE	28	@ 7.00	196.00
MANIFOLD		@	

TOTAL 1214.00

CHARGE TO: Red Oak Energy
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1-8 5/8 plug		@	53.00

TOTAL 53.00

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

8314.60
SALES TAX (If Any) 447.34
TOTAL CHARGES 8,761.94
DISCOUNT IF PAID IN 30 DAYS

PRINTED NAME Rodney Farr

SIGNATURE Rodney Farr

ALLIED CEMENTING CO., LLC. 035087A

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: OAKLEY

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
6-29-10	19	8S	34W		10:00 PM	3:30 AM	4:00 AM
LEASE Graham Unit	WELL # 1-19		LOCATION Colby 25-5¾W-N into			COUNTY Thomas	STATE KS
OLD OR (NEW) (Circle one)							

CONTRACTOR Murfin Drlg Rig #8
OWNER SAME

TYPE OF JOB PTA
HOLE SIZE 7⅞" T.D. 4810'
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE 4½" DEPTH 2800
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS.
DISPLACEMENT

CEMENT
AMOUNT ORDERED
320 SKS 60/40 poz 4% gel ¼# Flo-Seal

COMMON	132 SKS	@ 15.45	2039.40
POZMIX	88 SKS	@ 8.00	704.00
GEL	8 SKS	@ 20.80	166.40
CHLORIDE		@	
ASC		@	
		@	
		@	
Flo-Seal	55#	@ 2.50	137.50
		@	
		@	
		@	
		@	
		@	
HANDLING	228 SKS	@ 2.40	547.20
MILEAGE	10¢ PER SK/mile		638.40
		TOTAL	4232.90

EQUIPMENT

PUMP TRUCK # 422 CEMENTER Terry
HELPER Wayne
BULK TRUCK # 394 DRIVER Larene
BULK TRUCK # DRIVER

REMARKS:

25 SKS AT 2800'
100 SKS AT 1960'
40 SKS AT 660'
10 SKS AT 40'
15 SKS Mouse Hole
30 SKS Rat Hole

THANK YOU

SERVICE

DEPTH OF JOB	2800'		
PUMP TRUCK CHARGE			1185.00
EXTRA FOOTAGE		@	
MILEAGE	28 mi	@ 7.00	196.00
MANIFOLD		@	
		@	
		@	
		TOTAL	1381.00

CHARGE TO: Red Oak Energy
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1-Dry Hole Plug		40.00
	@	
	@	
	@	
	@	
	@	
	TOTAL	40.00

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

5,653.90
SALES TAX (If Any) 269.20
TOTAL CHARGES 5,923.10
DISCOUNT IF PAID IN 30 DAYS

PRINTED NAME Rodney Farr
SIGNATURE Rodney Farr