ALLIED CEMENTING CO., LLC. 039636

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell Ks.

DATE 6-18-2011	SEC. 6	TWP. 11	RANGE 17	CALLED OUT	ON LOCATION	JOB START 2:30 pm	JOB FINISH 3:00 PM
LEASE Jaco	WELL # #2		LOCATION Hays Ks. N. To Rue Rd. 4 E To Turkville School 1½ N ½ W			COUNTY Ellis	STATE Kansas
OLD OR (NEW) (Circle one)							

CONTRACTOR Murfin Drlg. Rig #16
OWNER

TYPE OF JOB Rotary Plug
HOLE SIZE 7 7/8 T.D. 3505
CASING SIZE 8 5/8 Surface DEPTH 231
TUBING SIZE DEPTH
DRILL PIPE 4½ X-H DEPTH 1200'
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS.
DISPLACEMENT

CEMENT
AMOUNT ORDERED 220 SX 60/40 4% Gel
¼# Flo-Seal Per SK.

COMMON	132	@ 16.25	2145.00
POZMIX	88	@ 8.50	748.00
GEL	7	@ 21.25	148.75
CHLORIDE		@	
ASC		@	
Flo Seal	55#	@ 2.70	148.50
HANDLING	297	@ 2.25	510.75
MILEAGE	.11/sk/mi.		624.25
		TOTAL	4325.25

RECEIVED
AUG 23 2011
KCC WICHITA

EQUIPMENT

PUMP TRUCK CEMENTER Glenn
417 HELPER Woody
BULK TRUCK
378 DRIVER Mark
BULK TRUCK
DRIVER

REMARKS:

25 SX @ 1200'
100 SX @ 600'
40 SX @ 280'
10 SX @ 40' + wiper Plug
35 SX @ mousehole
30 SX @ RatHole
Thanks

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			1250.00
EXTRA FOOTAGE		@	
MILEAGE	50	@ 7.00	350.00
MANIFOLD		@	
CUM	50	@ 4.00	200.00
		TOTAL	1800.00

CHARGE TO: Hertel Oil Company LLC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8 5/8 Dry Hole Plug N-C

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

TOTAL
SALES TAX (If Any)
TOTAL CHARGES [redacted]
DISCOUNT [redacted] IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE