ALLIED CEMENTING CO., LLC. 041632

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS

DATE 6-21-10	SEC. 36	TWP. 18	RANGE 15	CALLED OUT	ON LOCATION	JOB START 11:15am	JOB FINISH 12:00pm
LEASE Hiss	WELL # 2		LOCATION Olmitz South to Hwy 96 3/4 North West into			COUNTY Barton	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Hz Drilling Rig #3

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D. 905'

CASING SIZE 8 5/8 DEPTH 905'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 42.55'

PERFS.

DISPLACEMENT 54.92 Bbl

EQUIPMENT

PUMP TRUCK # 417 CEMENTER John Roberts
HELPER Heath

BULK TRUCK # 481 DRIVER Ron

BULK TRUCK # DRIVER

REMARKS:

Est. Circulation
Mix 350 sk Cement
Displace w/ 54.9 Bbl H_2O
Cement Did Circulate!
Thank You!

CHARGE TO: LB Exploration

STREET

CITY STATE ZIP

OWNER

CEMENT

AMOUNT ORDERED 350 60/40 3%cc 2% Gel

COMMON	210	@ 13.50	2835.00
POZMIX	140	@ 7.55	1057.00
GEL	6	@ 20.25	121.50
CHLORIDE	11	@ 51.50	566.50
ASC		@	
HANDLING	350	@ 2.25	787.50
MILEAGE	110/sk/mile		700.00
		TOTAL	6067.50

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			991.00
EXTRA FOOTAGE		@	
MILEAGE	20	@ 7.00	140.00
MANIFOLD		@	
		TOTAL	1131.00

PLUG & FLOAT EQUIPMENT

8 5/8 Rubber Plug	@	74.00
8 5/8 Baffle Plate	@	67.20
	TOTAL	141.20

SALES TAX (If Any)

TOTAL CHARGES [redacted]

DISCOUNT [redacted] IF PAID IN 30 DAYS

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME James Shu/Hz

SIGNATURE