SCHIPPER'S OIL FIELD SERVICES, L.L.C.

1211

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 2-14-14	SEC. 15	TWP. 19	RANGE 9	CALLED OUT	ON LOCATION	JOB START 6:00pm	JOB FINISH 6:30pm
LEASE Meyers	WELL #. 1		LOCATION			COUNTY Rus	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Pression Drilling
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 318
CASING SIZE 8 5/8 DEPTH 314
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 22ft
PERFS
DISPLACEMENT 18 3/4

OWNER

CEMENT
AMOUNT ORDERED 250sx Com 3%cc 2%gel

EQUIPMENT

PUMP TRUCK CEMENTER Heath
191 HELPER Cody
BULK TRUCK
341 DRIVER Eric - Mark
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:
Ran 12 jts of 8 5/8 casing and tanding it
of ground on
Pump 250sx and disp 18 3/4 bbl of H2O. Shut
in @ 200psi.
Cement did circulate to surface

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 36 @
MANIFOLD @
@
@
TOTAL

CHARGE TO: ZU LLC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Schippers Oil Field Services, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS