GLOBAL CEMENTING, L.L.C.

1380

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE	SEC.	TWP	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
7-22-14							

LEASE	WELL #	LOCATION	COUNTY	STATE
Meyers	1		Rice	KS

OLD OR NEW (CIRCLE ONE)

CONTRACTOR Pickrell Drilling #4
TYPE OF JOB Long String
HOLE SIZE 6 3/4 T.D. 3364
CASING SIZE 4 1/2 DEPTH 3358'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 1500 psi MINIMUM 100 PSI
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT 53 bbl

EQUIPMENT

PUMP TRUCK # 191	CEMENTER	Travis
	HELPER	Brad
BULK TRUCK # 151	DRIVER	Eric
BULK TRUCK #	DRIVER	

REMARKS:
Ran 75 jts of 4 1/2 casing and hook up to circulate on with the pump truck - mix 150 sks of class A cement plus 2% gel and 1/4# flo-seal per sack - wash pump and lines clean - hook up and pump plug to bottom with 1 bbl pressure @ 750 psi - plug landed @ 1500 psi - release and float held
Dropped ball - 30 min - 1500

CHARGE TO: JTC LLC
STREET
CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

OWNER

CEMENT
AMOUNT ORDERED 175 sx com 10% salt 2% gel 2# gilsonite

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
HANDLING		@	
MILEAGE			

TOTAL

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE 45		@	
MANIFOLD		@	
		@	

TOTAL

PLUG & FLOAT EQUIPMENT

1 - 4 1/2 AFU Shoe		@	
1 - 4 1/2 LD Baffle		@	
4 - 4 1/2 Centr		@	
1 - 4 1/2 Basket		@	
		@	

TOTAL

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS