GLOBAL CEMENTING, L.L.C.

1308

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 4-26-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START 10:30 pm	JOB FINISH 11:00pm
LEASE Sutor C	WELL #. 2		LOCATION			COUNTY Rooks	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Sheilds
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 221
CASING SIZE 8 5/8 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 300 psi MINIMUM 100 psi
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT 12 3/4 bbl

OWNER

CEMENT
AMOUNT ORDERED 150 sx com 3% cc 2% gel

EQUIPMENT

PUMP TRUCK CEMENTER Heath
P1 HELPER Cody - Brad
BULK TRUCK
B1 DRIVER Eric
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Ran 5 jts of 8 5/8 casing and landing jt.
est Circulation with mud pump
Hook up and mix 150 sx and disp 12 3/4 bbl
of H2O - shut in @ 300 psi
Cement Circulate

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Raney Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side. Thank You!

PRINTED NAME George Begler
SIGNATURE George Begler

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS