GLOBAL CEMENTING, L.L.C.

1313

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 5-2-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START 8:00pm 6:00pm	JOB FINISH 3:45pm 7:00pm
LEASE Sutor C	WELL # 2		LOCATION			COUNTY Rooks	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Sheilds
TYPE OF JOB Long String
HOLE SIZE 7 7/8 T.D.
CASING SIZE 5 1/2 DEPTH 3726.69
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DV Tool DEPTH 1629
PRES. MAX 1500 psi MINIMUM 400 psi
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 22.78
PERFS
DISPLACEMENT 90 bbl 38.5 bbl

OWNER

CEMENT
AMOUNT ORDERED 125 sx com 10% salt 2% gel 2% plaster
400 sx 60/40 6% gel

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Heath
HELPER Heath - Jarrod
BULK TRUCK # B1 DRIVER Eric
BULK TRUCK # B3 DRIVER Brad

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
@
@
@
@
@
@
@
@
HANDLING @
MILEAGE
TOTAL

REMARKS:
Ran 90 jts of new 5 1/2 15.5# casing and landing jt - est. Circulation and mixed 125 sx washed pump and lines clean and disp 90 bbl of H2O - Lifting pressure @ 700 psi - plug landed @ 1500 psi - released and float held - opened DV Tool and Circulated - mixed 400 sx 60/40 - washed pump and lines clean and disp 38 1/2 bbl H2O - Cement Did Circulate Plug landed @ 1500 psi - Released and held

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Raney Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1 - LD & Plug
1 - DV Tool @
10 - 5 1/2 Cent @
2 - 5 1/2 baskets @
1 - 5 1/2 Packer Shoe @
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME George Begler
SIGNATURE George Begler

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS