GLOBAL CEMENTING, L.L.C.

1504

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE 11-6-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE Gaunt	WELL #. 1-24		LOCATION			COUNTY Barton	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Mallard Drilling #1

OWNER

TYPE OF JOB Plug
HOLE SIZE 7 7/8 T.D. 3665
CASING SIZE 8 5/8 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

CEMENT
AMOUNT ORDERED 230 sks 60/40 Poz 4% gel 1/4 # Flo-seal

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Cody
HELPER Brad
BULK TRUCK # B1 DRIVER Mark
BULK TRUCK # DRIVER

COMMON	@	
POZMIX	@	
GEL	@	
CHLORIDE	@	
ASC	@	
HANDLING	@	
MILEAGE		
	TOTAL	

REMARKS:

50 sks 2000' above Arb
50 sks 800'
75 sks 300'
10 sks 40' Cellar
30 sks RH 15 MH
wiper plug

SERVICE

DEPTH OF JOB		
PUMP TRUCK CHARGE		
EXTRA FOOTAGE	@	
MILEAGE 14 x 2	@	
MANIFOLD	@	
	TOTAL	

CHARGE TO: Darrah Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

Dry hole plug @

TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mark D. Elsea
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS