GLOBAL CEMENTING, L.L.C.

1493

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE 10-9-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 300 PM
LEASE Deloes	WELL #. 1		LOCATION			COUNTY Sheridan	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR White Knight Drilling Rig 41
TYPE OF JOB Surface
HOLE SIZE 12 3/4 T.D. 261
CASING SIZE 8 5/8 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

EQUIPMENT

PUMP TRUCK CEMENTER Cody
P1 HELPER Brad
BULK TRUCK
B3 DRIVER Juan / Mark
BULK TRUCK
DRIVER

REMARKS:
Ran 6 joint of 8 5/8 casing Est Circulation
Hooked up pumped 225 sks con cumulated cement
Displaced 15.25 bbls of H2O Shut in
at 200 psi

CHARGE TO: Castle
STREET
CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Terry Christian

OWNER

CEMENT
AMOUNT ORDERED 175 sks Com 3% CC 2% gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

PLUG & FLOAT EQUIPMENT

@
TOTAL

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL CEMENTING, L.L.C.

1495

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 10-13-14							12:45 AM
LEASE Delores	WELL #. 1		LOCATION			COUNTY Sheridan Co	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR White Knight Drilling Rig #1

OWNER

TYPE OF JOB Plug

HOLE SIZE 7 7/8 T.D. 2330 ft

CASING SIZE 4 1/2 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 240 sks 60/40 poz 4% gel 1/4 Flow seal Pers K

EQUIPMENT

PUMP TRUCK CEMENTER Cody
P1 HELPER Brad
BULK TRUCK
B3 DRIVER Rudd
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1 plug 2330 50 sks
2 plug 1415 100 sks
3 plug 312 50 sks
4 plug 40 ft wiper plug 10 sks
Rat 30 sks

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 20 @
MANIFOLD @
TOTAL

CHARGE TO: Castle Resources
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS