GLOBAL CEMENTING, L.L.C.

1591

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL KS

DATE 1-11-2015	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE FOSTER	WELL #. 1		LOCATION			COUNTY SHERIDAN	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR White Knight
TYPE OF JOB Dry Hole Plug
HOLE SIZE 7 7/8 T.D.
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 240 SX 60/40 POZ 4% GEL - 1/4 lb FLO SEAL

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK # 91 CEMENTER Brian
HELPER Rio
BULK TRUCK # 53 DRIVER Austin
BULK TRUCK # DRIVER

REMARKS:

1st - 2500' - 50 SX - Mash up - 3 min min
2nd - 1600' - 100 SX - 11 BBL H2O
3rd - 320' - 50 SX - 2 BBL H2O
4th - 40' - 10 SX - Rat hole 30 SX

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 4 @
MANIFOLD @
TOTAL

CHARGE TO: Castle Resources
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Terry D. Rowe
SIGNATURE Terry D. Rowe

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL CEMENTING, L.L.C.

1587

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 1-6-2015	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE Foster	WELL #. 1		LOCATION			COUNTY Shawnee	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR White Knight
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 264
CASING SIZE 8 5/8 DEPTH 262.09
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT 15.5 BBLS

OWNER

CEMENT
AMOUNT ORDERED 175 sx common
2% cc 1/4# flo-seal

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Brad
HELPER Rud
BULK TRUCK # B4 DRIVER Jason
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:
Ran in 6 jts. new 8 5/8 casing — pipe on bottom — circulate mud — hook up cement — mix 175 sx — wash up + displace w/15.5 bbl H2O — shut in w/200 psi — cement did circulate

SERVICE
DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 4 @
MANIFOLD @
TOTAL

CHARGE TO: Castle Resources
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Terry Christian

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS