JOB LOG

SWIFT Services, Inc.

DATE 1-21-15 | PAGE NO. 1

CUSTOMER	WELL NO.	LEASE	JOB TYPE	TICKET NO.
Downing & Nelson Oil Co.	1-26	Sunley - Curtain	Cement Longstring	27080

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS T	PUMPS C	PRESSURE (PSI) TUBING	PRESSURE (PSI) CASING	TD-3834' DESCRIPTION OF OPERATION AND MATERIALS
1/2	1945					14#/ft	5 1/2	On location - Float Equip - Rig LDDP
	2200							Fin LDDP - change over
	2300							Start 5 1/2" 14#/ft casing to 3833'
								Insert Float Shoe w/ fill up
								L.D. Baffle - SJ - 19' = 3815 = (93 BBL)
								Cent 2-4-6-8-10-12-14-16
								Cement Baskets 3-62 Fin excl
								Port Collar #62 @ (1343')
								Fill-up bell 5 Jts out
1/2	1215							Finish running casing - Tag & lay JT. down
1/2	0300							Start circulating / Rotate
	0130							Fin circ -
			7			2		Plug RH - 30sks EA-2 cmt
		5	12 (92)				350	500 gal Mud flush
		6	20				400	20 BBL KCL Flush
		4 1/2					350	Start 145 sks EA-2 cmt
	0155		35				Vac	Fin cmt
								Wash out pump & lines
	0200							Drop L.D. Plug
	0208	9 1/2					450	Start Displ
		9	75				550	Caught LIFT press
		8	80				700	Slow rate
		7/6	85				800	Slow rate
	0210		93				900/1500	Plug DOWN - Held - Released & Held
								Job Complete
								Wash up & Pack up Hts
								Thanks
								Don, Jon, Steve & Craig