CONSOLIDATED Oil Well Services, LLC

REMIT TO

Consolidated Oil Well Services,LLC
Dept:970
P.O.Box 4346
Houston,TX 77210-4346

MAIN OFFICE

P.O.Box884
Chanute,KS 66720
620/431-9210,1-800/467-8676
Fax 620/431-0012

Invoice

Invoice# 803259

Invoice Date: 01/31/15 Terms: Net 30 Page 1

Lakeshore Operating, LLC

c/o Carolyn Jergenson, CPA, LLS
340 S. Laura Street
Wichita KS 67211
USA
773-754-6242

FULLER LOI-11

9308

Part No	Description	Quantity	Unit Price	Discount(%)	Total
5401	Cement Pumper	1.000	1,083.6000	0.000	1,083.60
5406	Mileage Charge	40.000	0.0000	0.000	0.00
5402	Casing Footage	1,110.000	0.0000	0.000	0.00
5407A	Ton Mileage Delivery Charge	257.280	1.4100	0.000	362.76
5502C	80 Vacuum Truck Cement	2.000	0.0000	0.000	0.00
1131	60/40 Poz Mix	134.000	13.1800	30.000	1,236.28
1118B	Premium Gel / Bentonite	661.000	0.2200	30.000	101.79
1107A	Phenoseal	134.000	1.3500	30.000	126.63
1110A	Kol Seal (50# BAG)	670.000	0.4600	30.000	215.74
4402	2 1/2 Rubber Plug	1.000	29.5000	0.000	29.50

Subtotal	3,876.50
Discounted Amount	720.19
SubTotal After Discount	3,156.31

Amount Due 4,050.26 If paid after 03/02/15

Tax:	122.26
Total:	3,278.56

CONSOLIDATED
Oil Well Services, LLC

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

2038

Invoice#803259 1981

TICKET NUMBER 50826
LOCATION Ottawa KS
FOREMAN Fred Mader

FIELD TICKET & TREATMENT REPORT
CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
1-30-15	4807	Fuller LOI-11	33	23	16	WO

CUSTOMER: Lake Shore Operating
MAILING ADDRESS: 340 So. Lauva
CITY: Wichita | STATE: KS | ZIP CODE: 67211

TRUCK #	DRIVER	TRUCK #	DRIVER
712	Fre Mad		
495	Har Bec		
675	Kei Dex		
548	Dam Wha		

JOB TYPE Longstring | HOLE SIZE 5 7/8 | HOLE DEPTH 1117 | CASING SIZE & WEIGHT 2 7/8 EUE
CASING DEPTH 1110 | DRILL PIPE | TUBING | OTHER
SLURRY WEIGHT | SLURRY VOL | WATER gal/sk | CEMENT LEFT in CASING 2½" Plug
DISPLACEMENT 6.45 BBL | DISPLACEMENT PSI | MIX PSI | RATE 4 BPM

REMARKS: Hold Crew Safety Meeting. Establish circulation Mix Pump 200# Gel Flush. Mix Pump sks 60/40 Poz Mix Cement 4% Gel 5# Kol Seal/sk. 1# Pheno Seal/sk. Cement to Surface. Flush pump & lines Clean. Displace 2½" Rubber plug to casing TD. Pressure to 800# PSI. Monitor Pressure for 30 min MIT. Release pressure to Set Float Valve. Shut in Casing.

Jackman Drilling

Fred Mader

ACCOUNT CODE	QUANITY or UNITS	DESCRIPTION of SERVICES or PRODUCT		UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	495		1083.00
5406	40 mi	MILEAGE	495	$4 NC	N/C
5402	1110	Casing footage			N/C
5407A	257.28	Ton Mileage	548		362.26
5502C	2 hrs	VAC TK	675	$6	N/C
1131	134 SKS	60/40 Poz Mix Cement		1766.12	
1118B	661#	Premium Gel		145.42	
1107A	134#	Pheno Seal		180.90	
1110A	670#	Kol Seal		308.20	
		Material		2400.64	
		Less 30%		-720.19	
		Total			1680.42
4402	1	2½" Rubber Plug			29.50
				4419.66	
			7.15%	SALES TAX	122.26
				ESTIMATED TOTAL	3278.56

completed

Ravin 3737

AUTHORIZTION | TITLE | DATE

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.