Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 1/29/2015 District G.B. F.O. No. C40917

Company Grady Bolding

Well Name & No. McKinney #1

Location _____ Field _____

County Barton State KS

Casing: Size 4.5" Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: Yes Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 320 Sp. _____ Twin _____

Auxiliary Equipment 360/310

Personnel Nathan Greg Scott

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

Gals. _____ lb.

Company Representative Kelso Treater Nathan W.

TIME	PRESSURES		Total Fluid Pumped	REMARKS
a.m./p.m.	Tubing	Casing		
8:15		4.5"		On Location.
				Mix 125sks 60/40poz 4%gel with 200# Hulls at 1500'
				Mix 50sks with 100# Hulls at 900'
				Mix 40sks with 100# Hulls at 600'
				Mix 105sks at 300' Circulated cement to surface.
				Thank You!
				Nathan W.