Dec. 22. 2014 1:45PM No. 4839 P. 1

WELL FILE

ALLIED OIL & GAS SERVICES, LLC 064842

Federal Tax I.D. # 20-8651475

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley KS

DATE 12-14-14	SEC 4	TWP 7S	RANGE 36W	CALLED OUT	ON LOCATION 10:00p.m.	JOB START 10:00am	JOB FINISH 11:00am
LEASE Moser	WELL # 5-4		LOCATION McDonald			COUNTY Rawlins	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Beredco 10
TYPE OF JOB Production
HOLE SIZE 7 7/8 T.D. 4500'
CASING SIZE 5 1/2 DEPTH 4500'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 42'
CEMENT LEFT IN CSG. 42'
PERFS.
DISPLACEMENT 106.10 bbl #20

OWNER Same

EQUIPMENT

PUMP TRUCK # 120 CEMENTER Paul Beaver
HELPER Tyler Flipse / Juan (Tues)
BULK TRUCK # 1600 DRIVER Shawn Tatro
BULK TRUCK # 890/241 DRIVER Jeff (Tues)

REMARKS:

Run Pipe / Float equip / Drop ball pump through shoe @ 400# circ mix 30 sks in R.H, mix 20 sks in M.H mix 400 sks lite, tail w/ 250 sks Com, Release plug / Displacer / water, plug did land @ 2000# w/ 1500# Lift, Float did hold, cement did circ

Thank You!
Paul + Crew

CHARGE TO: Beredco llc
STREET
CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME FRED RGIMM
SIGNATURE

CEMENT

AMOUNT ORDERED 450 sks Lite 3/4# Floseal, 250 sks Com 10% Salt 5# gilsonite, 2% gel

COMMON	250 sks	@ 17.90	4475.00
POZMIX		@	
GEL	470 #	@ .50	235.00
CHLORIDE		@	
ASC		@	
Lite (6.14#/g)	450 sks	@ 19.89	8950.50
Gilsonite	1250 #	@ .98	1225.00
Floseal	337 #	@ 2.97	1000.89
Salt	1275 #	@ .68	867.00
		@	
Material Total		@	16,753.39
(5,193.55/31%)		@	
		@	
HANDLING	824.84 ft³	@ 2.48	2645.60
MILEAGE	34.31 tons x 50 mi x	2.75	4717.62
		TOTAL	

SERVICE

DEPTH OF JOB		4500'	
PUMP TRUCK CHARGE			2765.75
EXTRA FOOTAGE		@	
MILEAGE	mi/sv 50	@ 7.70	385.00
MANIFOLD	Head	@	N/C
	MLV 50	@ 4.40	N/C
		@	
(3,259.33/31%)		TOTAL	10,513.97

PLUG & FLOAT EQUIPMENT

Industrial Rubber (5 1/2)

AFU Float shoe		@	232.00
Latchdown plug Assy		@	184.00
Centralizers	10	@	370.00
Scratchers	20	@	920.00
		@	
(528.86/31%)		TOTAL	1,706.00

SALES TAX (If Any)
TOTAL CHARGES 28,973.36
DISCOUNT 8,981.74 (31%) IF PAID IN 30 DAYS
19,991.61 Net.