ALLIED OIL & GAS SERVICES, LLC 063610

Federal Tax I.D. # 20-8651475

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley KS

DATE 10/26/14	SEC. 24	TWP. 26	RANGE 32	CALLED OUT	ON LOCATION	JOB START 6:00 am	JOB FINISH 8:00 pm
LEASE Jenny	WELL # 1-24		LOCATION Garden City 5 To Tuttle 6½ W S into			COUNTY Finney	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Beredo 1
TYPE OF JOB Prod, 2 Stage
HOLE SIZE 7 7/8 T.D.
CASING SIZE 5½ DEPTH 5260
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DV DEPTH 3208
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 43'
CEMENT LEFT IN CSG. 43'
PERFS.
DISPLACEMENT Fresh H2O - Mud - Top H2O

OWNER Same

EQUIPMENT

PUMP TRUCK CEMENTER Alan Ryan
#273-281 HELPER Kevin Ryan
BULK TRUCK
566 DRIVER Wayne Messville
BULK TRUCK
890 DRIVER Shawn Tubbs

CEMENT
AMOUNT ORDERED 175 SK 65/35 6% gel ¼ Flo, 210 Flo 10 Salt 2% gel, 06% Gilsonite ½% FWCA, 25% SK Flo 325 SK 65/35 6% gel ¼ Flo SD 8% CD 2% Salt ½% gel 1% Gilsonite ¼ Flo FWCA .25% SK Flo

COMMON	98	@ 16.00	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC 200 SK		@ 23.50	6227.50
65/35 6% gel ¼ Flo 325 SK		@ 19.00	9941.20
		@	
Flo Seal	123 lb	@ 2.50	365.31
Gilsonite	1590 lb	@ .98.20	1558.20
FWCA	133 lb	@ 18.20	2513.70
Defoamer	66 lb	@ 3.50	231.00
		@	
Material Tax 5.25		@	20.62
HANDLING 271 cf		@ 2.40	1912.36
MILEAGE 25 Tons/mile 32.69 Ton			5182.35
(7016.54/34%)		TOTAL	

REMARKS:

Ran Circulate, Mix 175 SK 65/35 6% gel ¼ Flo Tail w/ 210 Flo, Wash Truck Displace, 46 BBL H2O, 77 BBL Mud w/ 1200 PSI Left Casing, Plug Down @ 2300 psi Test @ 800 psi OK, Release Pressure, Float Held, Drop Bomb @ 3208, Open DV Tool, Circulate 4 Hrs, Mix 325 SK 65/35 6% gel ¼ Flo Dropped 5½ Plug, Displace Plug w/ 77 BBL H2O w/ 1000 PSI Left, Land Plug @ 2300 psi Release Pressure, Float Held, Circulate Cement Bad, Circulate, DV Closed

Thanks
Alan, Kevin, Wayne, Shawn

SERVICE

DEPTH OF JOB	5260'		
PUMP TRUCK CHARGE			3099.25
EXTRA FOOTAGE		@	
MILEAGE	50	@ 7.70	385.00
MANIFOLD Head	225.00	@	n/c
Extra Labor		@ 40	n/c
700 Stage		@	2604.25
(4988.35/34%)		TOTAL	13.183.39

CHARGE TO: Beredo
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

DV Tool		@	5325.00
AFU		@	545.00
Latch Down		@ 660.00	660.00
Centralizers	16	@ 57.00	912.00
Basket	2	@ 395.00	790.00
(2.884.70/35%)		TOTAL	8.242.00

W

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES 40.462.30
DISCOUNT 14.383.39 (34%) IF PAID IN 30 DAYS
27.078.91 Net

Bid