QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 1111
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
1-5-15	36	22	14	Stafford	KS	10:00PM	PM

Location 281 & K19 - 3W to 30 Rd, 45 to 10 Rd

Lease Gleason Well No. 1 Owner 1/4 S w/Into

Contractor Royal

Type Job Conductor

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 17 1/2" T.D. 43'

Csg. 13 3/8" Depth 40'

Charge To Charter Energy

Tbg. Size Depth

Street

Tool Depth

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 15' Shoe Joint 15'

Meas Line Displace 3 3/4 BLS

Cement Amount Ordered 300 60/40 3%cc 2% Gel 1/2# Flo-seal

EQUIPMENT

	No.		
Pumptrk	16	Cementer	Billy
		Helper	
Bulktrk	13	Driver	Doug
		Driver	
Bulktrk	P.U.	Driver	Rick
		Driver	

JOB SERVICES & REMARKS

Remarks:

Rat Hole Mix 100 sx Cement

Mouse Hole

Centralizers Cement did Circulate

Baskets

D/V or Port Collar Filled Void on Backside of Cellar with 40 sx Cement

X Signature Doug Berry

Common	85
Poz. Mix	55
Gel.	3
Calcium	4
Hulls	
Salt	
Flowseal	70#
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	300
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	Conductor Surface
Mileage	22
Tax	
Discount	
Total Charge	

Quality Oilwell Cementing

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 1113
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
1-6-15	36	22	14	Stafford	Ks		6:45 PM

Location 281 + K19 - 3W to 30Rd, 4 1/4 S W into

Lease	Gleason	Well No.	1
Contractor	Royal 1		
Type Job	Surface		
Hole Size	12 1/4"	T.D.	477'
Csg.	8 5/8"	Depth	477'
Tbg. Size		Depth	
Tool		Depth	
Cement Left in Csg.	15'	Shoe Joint	15'
Meas Line		Displace	29 1/4 Bls

EQUIPMENT

Pumptrk	17	No.	Cementer	Billy
			Helper	#15 Doug
Bulktrk	13	No.	Driver	Chad
			Driver	
~~Bulktrk~~ P.U.		No.	Driver	Rick
			Driver	

JOB SERVICES & REMARKS

Remarks: Cement did NOT Circulate

Rat Hole

Mouse Hole

Centralizers pumped 200 sx 80/20

Baskets 4% cc 2% Gel 1/2# Flo-seal

D/V or Port Collar w/ 200 # Hulls down

Backside

Cement did Circulate

Owner

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Charter Energy

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 300 60/40 3% cc 2% Gel 1/2 # Flo-seal + 200 80/20 4% cc 2% Gel 1/2 # Flo-seal

Common	340
Poz. Mix	160
Gel.	8
Calcium	19
Hulls	
Salt	
Flowseal	250 #
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	527
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	Surface
Mileage	22
Tax	
Discount	
Total Charge	

X Signature Doug Bu

Quality Oilwell Cementing

SWIFT Services, Inc.

CHARGE TO: Charter Energy
ADDRESS
CITY, STATE, ZIP CODE

TICKET 26981

PAGE 1 OF 2

SERVICE LOCATIONS	WELL/PROJECT NO.	LEASE	COUNTY/PARISH	STATE	CITY	DATE	OWNER
1. Hays, Ks,	#1	Gleason	Stafford	Ks		1-13-15	Same
2. Ness City, Ks.	TICKET TYPE ☑ SERVICE ☐ SALES	CONTRACTOR Royal Drlg #1	RIG NAME/NO.	SHIPPED VIA CT	DELIVERED TO Location		ORDER NO.
3.	WELL TYPE oil	WELL CATEGORY Development	JOB PURPOSE Longstring		WELL PERMIT NO.		WELL LOCATION
4. REFERRAL LOCATION	INVOICE INSTRUCTIONS						

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING LOC	ACCT	DF	DESCRIPTION	QTY.	U/M	QTY.	U/M	UNIT PRICE	AMOUNT
575		1			MILEAGE #111	70	mi			6.00	420.00
578		1			Pump Charge (Longstring)	1	ea	3910'		1500.00	1500.00
221		1			KCL	2	gal			25.00	50.00
281		1			Mud Flush	500	gal			1.25	625.00
290		1			D-Air	2	gal			42.00	84.00
402		1			Centralizers	7	ea	5½"		70.00	490.00
~~[illegible]~~											
406		1			LD Plug & Baffle	1	ea			275.00	275.00
407		1			Insert Float Shoe w/fill	1	ea			375.00	375.00

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY,** and **LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X

DATE SIGNED 1-13-15 TIME SIGNED 1445 ☐ A.M. ☑ P.M.

REMIT PAYMENT TO:

SWIFT SERVICES, INC.
P.O. BOX 466
NESS CITY, KS 67560
785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?			
WE UNDERSTOOD AND MET YOUR NEEDS?			
OUR SERVICE WAS PERFORMED WITHOUT DELAY?			
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?			

ARE YOU SATISFIED WITH OUR SERVICE? ☐ YES ☐ NO

☐ CUSTOMER DID NOT WISH TO RESPOND

PAGE TOTAL 1	3819.00
page 2	4752.50
subtotal	8571.50
Stafford TAX 7.15%	404.80
TOTAL	8976.30

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR Nick Fisher APPROVAL

Thank You!

SWIFT Services, Inc.

PO Box 466
Ness City, KS 67560
Off: 785-798-2300

TICKET CONTINUATION

TICKET No. 26981

CUSTOMER: Charter Energy
WELL: #1 Gleason
DATE: 1-13-15
PAGE 2 OF 2

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING LOC	ACCT	DF	TIME	DESCRIPTION	QTY	U/M	QTY	U/M	UNIT PRICE	AMOUNT
325		2				Standard Cement	175	sks			14.50	2537.50
276		2				Flocele	50	#	1/4	#/sks	2.50	125.00
283		2				Salt	900	#	18	%	.20	180.00
284		2				Calseal	8	sks	5	%	35.00	280.00
292		2				Halad-322	80	#	1/2	%	8.00	640.00
581		2				SERVICE CHARGE 175 sks	CUBIC FEET				2.00	350.00
583		2				MILEAGE CHARGE TOTAL WEIGHT 18280 LOADED MILES 70	TON MILES 640				1.00	640.00

CONTINUATION TOTAL 4752.50

JOB LOG **SWIFT Services, Inc.**

DATE 1-13-15 PAGE NO. 1

CUSTOMER	WELL NO.	LEASE	JOB TYPE	TICKET NO.
Charter Energy	#1	Gleason	longstring	26981

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS T	PUMPS C	PRESSURE (PSI) TUBING	PRESSURE (PSI) CASING	DESCRIPTION OF OPERATION AND MATERIALS
	0940							on loc w/FE
								RTD 3910'
								5½" x 15.5# x 3899' x 17'
								Cent 2,3,4,5,7,9,11
	1130							Start FE
	1320							Break circ
	1345	2	7/5					Plug RH ~~MH~~ 30/~~sks~~ EA-2
	1350	5	0				200	Start 500gal Mud flush
		5	12/0				200	Start 20 bbl KCL flush
	1353	5	20/0				200	Start 145 sks EA-2 cement
	1400		35					End Cement
								Wash Pump
								Drop L.D. Plug
	1409	6	0				200	Start Displacement
	1419	5	62				250	Catch Cement
	1425		92.5				900/1400	Land Plug
								Release Pressure
								Float Held
								Thank you
								Nick, Austin, & Prestin