GLOBAL CEMENTING, L.L.C.

1632

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 3-30-15	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION 8:00PM	JOB START 11:00PM	JOB FINISH 11:30PM
LEASE Artz	WELL #. 1		LOCATION			COUNTY Phillips	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Shields Drilling
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 222'
CASING SIZE 8 5/8" DEPTH 219'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT 12.5 BBL

OWNER

CEMENT
AMOUNT ORDERED 150 sx com 3% CC / 2% GEL

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Brad
HELPER Brandon
BULK TRUCK # B1 DRIVER Jason
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Run in 5 jt. 8 5/8 casing - circulate mud - Hook up cement - mix 175 sx - wash up + displace w/ 12.5 BBL H2O - shut in @ 200 PSI - cement did circulate

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 40 @
MANIFOLD @
TOTAL

CHARGE TO: Pioneer Resources Inc
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME George Begler
SIGNATURE George Begler

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS