# GLOBAL CEMENTING, L.L.C.

1621

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

| DATE 2-5-2015 | SEC. | TWP. | RANGE | CALLED OUT | ON LOCATION | JOB START | JOB FINISH |
|---|---|---|---|---|---|---|---|
| LEASE MGUIRE | WELL # D1 | | LOCATION | | | COUNTY LOGAN | STATE KS |
| OLD OR NEW (CIRCLE ONE) | | | | | | | |

CONTRACTOR LANDMARK RIG #3
TYPE OF JOB SURFACE
HOLE SIZE 12¼ T.D.
CASING SIZE 8⅝ DEPTH 265
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20
PERFS
DISPLACEMENT 15.5 BBL

OWNER

CEMENT
AMOUNT ORDERED 225 SX COM 3% CC / 2% GEL

EQUIPMENT

PUMP TRUCK # P1 CEMENTER BRAD
HELPER BRANDON
BULK TRUCK # B1 DRIVER MARK
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

RUN IN 6 JTS CASING – CIRCULATE MUD – HOOK UP CEMENT – MIX 225 SX – WASH UP + DISPLACE W/ 15.5 BBL H20 – SHUT IN @ 200 PSI + CEMENT DID CIRCULATE

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 31 @
MANIFOLD @
@
TOTAL

CHARGE TO: BLACK TEA
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE NICULAS MALDONADO

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

1625

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

| DATE 3-13-15 | SEC. | TWP. | RANGE | CALLED OUT | ON LOCATION | JOB START | JOB FINISH |
|---|---|---|---|---|---|---|---|
| LEASE McGUIRE | WELL#. D#1 | | LOCATION | | | COUNTY LOGAN | STATE KS |
| OLD OR (NEW) (CIRCLE ONE) | | | | | | | |

CONTRACTOR LANDMARK DRILLING RIG#3
TYPE OF JOB DRY HOLE PLUG
HOLE SIZE 7 7/8 T.D.
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 250 SX 60/40 POZ 4% gel 1/4# F/O

EQUIPMENT

PUMP TRUCK # P1 CEMENTER BRAD
HELPER BRANDON
BULK TRUCK # B4 DRIVER AUSTIN
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1ST - 2030 - 60 SXS
2ND - 1120 - 100 SX
3RD - 320 - 50 SX
4TH - 40 - 10 SX
RAT - 30 SX

1ST 1283

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 27 @
MANIFOLD @
TOTAL

CHARGE TO: BLACK TEA
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Mario Maldonado

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS