Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 7/14/2015 District _____ F.O. No. 41320

Company MIKE KELSO OIL

Well Name & No. WESSELER #10

Location _____ Field _____

County ELLSWORTH State KS

Casing: Size 8 5/8 Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: _____ Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.D. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 320 Sp. _____ Twin _____

Auxiliary Equipment 327

Personnel JORDAN AND SCOTT

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative MIKE Treater BRANDON

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
1:00				ON LOCATION
				HOLE-263'
				PIPE-261' 8 5/8 20#
				BREAK CIRCULATION W/ MUD PUMP AND CIRCULATE 5 MIN
				PUMP 200 SKS 60/40 2% GEL 3% CAL CHLORIDE AND CIRCULATED
				CEMENT TO SURFACE.
				DISPLACE PLUG. W/ 16 BBL WATER.
				THANKS
				BRANDON