GLOBAL CEMENTING, L.L.C.

1696

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 6-17-15	SEC. 6	TWP. 15	RANGE 32	CALLED OUT	ON LOCATION 6 Pm	JOB START 7:30 Pm	JOB FINISH 8:00 Pm
LEASE Fairlrish L	WELL #. 2		LOCATION			COUNTY Logan	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Landmark Rig 6
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 265
CASING SIZE 8 5/8 DEPTH 265
TUBING SIZE DEPTH
DRILL PIPE 4 1/2" X Hole DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT 15 1/2 BBL

OWNER

CEMENT
AMOUNT ORDERED 225 SX com 3% cc 2% Gel

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Brad
HELPER Brandon
BULK TRUCK # B4 DRIVER Woody
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:
R.I.H to 5t 8 5/8 csg. Circulate w/ mud. Pump 225 SK. Wash up Displace 15.5 BBL H2O. Shut In 200 PSI. Cement did Circulate

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Black Tea
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Rahe Maldonado

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL CEMENTING, L.L.C.

1699

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE 6-23-15	SEC. 6	TWP. 15	RANGE 32	CALLED OUT	ON LOCATION 12 PM	JOB START 3:30 PM	JOB FINISH 4:30 PM
LEASE Fairleigh L	WELL #. 2		LOCATION			COUNTY Logan	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Landmark Drilling Rig #6

OWNER

TYPE OF JOB Dry Hole Plug

HOLE SIZE 7 7/8" T.D.

CASING SIZE DEPTH

TUBING SIZE DEPTH

DRILL PIPE 4 1/2" XH DEPTH 2180'

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 240sx 60/40 Poz 4% Gel 1/4 Flosal

EQUIPMENT

PUMP TRUCK CEMENTER Brad
P1 HELPER Brandon
BULK TRUCK
B1 DRIVER Nathan
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1st - 2180' - 50sx

2nd - 1038' - 100sx

3rd - 315' - 50sx

4th - 40' - 10sx

Rathole - 30sx

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: Black Tea
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

Dry hole Plug @
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Robert Maldonado

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS