ALLIED OIL & GAS SERVICES, LLC

067669

Federal Tax I.D. #20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley

DATE 10-9-15	SEC. 5	TWP. 2	RANGE 41	CALLED OUT	ON LOCATION 6:00pm	JOB START 8:30pm	JOB FINISH 9:00pm
LEASE Brunswig Barnes	WELL # 33-05-D		LOCATION St Francis 2W 1/4N 1/4W 1/4S			COUNTY Cheyenne	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Duke 4

OWNER Same

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D. 241'

CASING SIZE 8 5/8 DEPTH 241'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 15'

PERFS.

DISPLACEMENT 14.39 BBL

EQUIPMENT

PUMP TRUCK # 422 — CEMENTER Andrew Forslund — HELPER Wayne McGhghy

BULK TRUCK # 891 — DRIVER Darren Racette

BULK TRUCK # — DRIVER

REMARKS:

Cement did circulate

thank you

CHARGE TO: Coral Production

STREET

CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE Hector Mendoza

CEMENT

AMOUNT ORDERED 200 sks Com 3% cc

COMMON	200 sks	@ 17.90	3580.00
POZMIX		@	
GEL		@	
CHLORIDE	562 lbs	@ 1.10	620.20
ASC		@	
TOTAL			4,200.40
DISCOUNT 45 %			1890.18

SERVICE

HANDLING	210 cu/ft	@ 2.48	520.80
MILEAGE	2.25 ton/mile 9 cents		1896.50
DEPTH OF JOB	241'		
PUMP TRUCK CHARGE			1512.25
EXTRA FOOTAGE		@	
HV MILEAGE	25 miles	@ 2.20	572.00
LV MILEAGE	25 miles	@ 4.40	330.00
Swedge		@	225.00
TOTAL			5,212.55
DISCOUNT 45 %			2345.42

PLUG & FLOAT EQUIPMENT

TOTAL

DISCOUNT %

SALES TAX (If Any)

TOTAL CHARGES 9,412.45

DISCOUNT 4,235.60 (45%) IF PAID IN 30 DAYS

NET TOTAL 5,176.84 IF PAID IN 30 DAYS

ALLIED OIL & GAS SERVICES, LLC

Federal Tax I.D. #20-5975804

067740

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley KS

10/23/15

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
10-24-15	5	2	41		9:00 pm	12:00 am	1:20 am.

LEASE: Bammes-Brunswig WELL #: 33-05D LOCATION: St. Francis W to Hy 27, 1 N to Rd X, W + N into COUNTY: Cheyenne STATE: KS

OLD OR (NEW) (Circle one)

CONTRACTOR: Duke 4

OWNER: Same

TYPE OF JOB: PTA

HOLE SIZE: 7 7/8 T.D. 5480'

CASING SIZE DEPTH

TUBING SIZE DEPTH

DRILL PIPE: 4 1/2 DEPTH 5300'

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS.

DISPLACEMENT 1st plug 5 water 63 mud 2nd plug 5 water 37 mud 3rd plug 5 water, 18 mud

EQUIPMENT

PUMP TRUCK # 422 CEMENTER: Paul Beaver
HELPER: Wayne Meghghy

BULK TRUCK #373/306 DRIVER: Paul Beaver

BULK TRUCK # 671 DRIVER: Monty Phillips

REMARKS:

mix 50 sks @ 5300', Displace w/ mud
mix 50 sks @ 3470', Displace w/ mud
mix 100 sks @ 2630', Displace w/ mud
mix 50 sks @ 280',
mix 10 sks @ 40' w/ plug
mix 30 sks in R.H

Thank You!
Paul + Crew

CHARGE TO: Coral Production

STREET

CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE Hector M. Tolles

CEMENT

AMOUNT ORDERED 290 sks 60/40 4% gel 1/4# Flo-Seal

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
60/40/4	290 sks	@ 18.92	5486.80
Flo-Seal	73 #	@ 2.97	216.81
		TOTAL	5,703.61
		DISCOUNT 45 %	2566.62

SERVICE

HANDLING	311.45 ft³	@ 2.48	772.40
MILEAGE	13.01 tons x 100 mi	x 2.75	1301.00
DEPTH OF JOB	5300'		
PUMP TRUCK CHARGE			3149.78
EXTRA FOOTAGE		@	
HV MILEAGE	100	@ 7.70	770.00
LV MILEAGE	100	@ 4.40	440.00
		TOTAL	6433.18
		DISCOUNT 45 %	2894.93

PLUG & FLOAT EQUIPMENT

8 5/8 Wooden Plug	@	110.00
	TOTAL	110.00
	DISCOUNT 0 %	0

SALES TAX (If Any)

TOTAL CHARGES 12,246.79

DISCOUNT 5,461.55 (45%) IF PAID IN 30 DAYS

NET TOTAL 6,785.23 IF PAID IN 30 DAYS