TRILOBITE TESTING INC.

Test Ticket

1515 Commerce Parkway • Hays, Kansas 67601

NO. 60591

4/10

Well Name & No. _Saindon 1-33_ Test No. _1_ Date _6-26-15_

Company _American Oil LLC_ Elevation _2205_ KB _2197_ GL

Address _1023 Reservation Rd. Hays, Ks 67601_

Co. Rep / Geo. _Austin Klaus, 2nch Patterson_ Rig _Discovery rig_

Location: Sec. _33_ Twp. _9s_ Rge. _19w_ Co. _Rooks_ State _Ks_

Interval Tested _3477-3503_ Zone Tested _LKC_

Anchor Length _26_ Drill Pipe Run _3444_ Mud Wt. _9_

Top Packer Depth _3472_ Drill Collars Run _30_ Vis _53_

Bottom Packer Depth _3477_ Wt. Pipe Run _—_ WL _7.2_

Total Depth _3503_ Chlorides _3000_ ppm System LCM _1½ #_

Blow Description _IFP - weak to strong in 4 min_
ISIP - no blow
FFP - weak to strong in 9 min
FSIP - no blow

Rec	Feet of		%gas	%oil	%water	%mud
765	WATER					
			%gas	%oil	%water	%mud
			%gas	%oil	%water	%mud
			%gas	%oil	%water	%mud
			%gas	%oil	%water	%mud

Rec Total _765_ BHT _108_ Gravity _—_ API RW _.2_ @ _54_ °F Chlorides _54000_ ppm

(A) Initial Hydrostatic _1665_	☑ Test	T-On Location _2310_
(B) First Initial Flow _41_	☐ Jars	T-Started _0005_
(C) First Final Flow _249_	☐ Safety Joint	T-Open _0220_
(D) Initial Shut-In _642_	☐ Circ Sub	T-Pulled _0450_
(E) Second Initial Flow _265_	☐ Hourly Standby	T-Out _0651_
(F) Second Final Flow _389_	☑ Mileage _70 RT_	Comments
(G) Final Shut-In _645_	☐ Sampler	
(H) Final Hydrostatic _1646_	☐ Straddle	
	☐ Shale Packer	☐ Ruined Shale Packer
Initial Open _30_	☐ Extra Packer	☐ Ruined Packer
Initial Shut-In _30_	☐ Extra Recorder	☐ Extra Copies
Final Flow _30_	☐ Day Standby	Sub Total
Final Shut-In _60_	☐ Accessibility	Total
	Sub Total	MP/DST Disc't

Approved By _____

Our Representative _Ray Schwagu_ thank you