COPELAND
Acid & Cement

TREATMENT REPORT

Acid Stage No. PT

Date 12-2-15 District Burrton F. O. No.
Company Kanton Oil
Well Name & No. Neufeldt 1 Ticket 36012
Location Field
County Reno State Ks

Casing: Size 7" Type & Wt. Set at ft.
Formation: Perf. to
Formation: Perf. to
Formation: Perf. to
Liner: Size Type & Wt. Top at ft. Bottom at ft.
Cemented: Yes/No. Perforated from ft. to ft.
Tubing: Size & Wt. Swung at ft.
Perforated from ft. to ft.

Open Hole Size T.D. ft. P.B. to ft.

Type Treatment:	Amt.	Type Fluid	Sand Size	Pounds of Sand
Bkdown	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
Flush	Bbl./Gal.			

Treated from ft. to ft. No. ft.
from ft. to ft. No. ft.
from ft. to ft. No. ft.

Actual Volume of Oil/Water to Load Hole: 1 Bbl./Gal.

Pump Trucks. No. Used: Std. Sp. Twin
Auxiliary Equipment
Packer: Set at ft.
Auxiliary Tools
Plugging or Sealing Materials: Type 345 sacks Com
Gals. lb.

Company Representative Treater Gary B

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
8:00				On loc JSA Rig w/Calvin & 110 sacks Com
:				Found well standing full of fluid when Rig pun
:				Send line in. Go back to yard & fill bulk truck full
9:15			½ BBL	Loaded tubing break circ hp 16" start mixing gom
:			2 BBL	down hole 5.9 sack slurry with 6 sacks company mix
9:35			76 BBL	320 sacks down start seeing higher cement in bottom
9:45			85 BBL	345 sacks comp good cement to surface
10:—				Knock off washup Tank down
:				
:				
:				Call Plug out 9:45