GLOBAL CEMENTING, L.L.C.

1750

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

DATE 8-13-15	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION 6 AM	JOB START 11 PM	JOB FINISH 1 PM
LEASE Anderson B	WELL # 1		LOCATION			COUNTY Graham	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR SOUTHWIND DRILLING RIG # 1
TYPE OF JOB PIPE JOB
HOLE SIZE 7 7/8 T.D. 3898'
CASING SIZE 5 1/2 DEPTH 3892'
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 XH DEPTH
TOOL DV DEPTH 1781'
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 20'
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 150 SX 60/40 10% SALT 2% GEL 2% PLASTER
150 SX MULTI DENSITY

EQUIPMENT

PUMP TRUCK # 71 CEMENTER BRAD/HEATH
HELPER JASON
BULK TRUCK # 13 DRIVER WOODY
BULK TRUCK # 14 DRIVER NATHAN

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

RUN IN 98 JOINTS 5 1/2" CASING - CIRCULATE MUD FOR 1 HR. MIX BOTTOM STAGE - PUMP PLUG W/42 BBL H2O - OPEN DV TOOL - CIRCULATE 1/2 HR - MIX TOP STAGE TILL CEMENT DID CIRCULATE - PUMP PLUG WITH 42 BBL H2O - LAND PLUGS @ 1500 PSI & HOLD PRESSURE

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD 5 1/2 HEAD @
@
@
TOTAL

CHARGE TO: GLM
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

MUD SWEEP @
RCL @
@
@
@
TOTAL

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side. THANKS!

PRINTED NAME

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS