2516

GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: RUSSELL, KS

DATE 9-29-15	SEC. 2	TWP. 20	RANGE 22	CALLED OUT	ON LOCATION	JOB START 8:30 PM	JOB FINISH 9:30 PM
LEASE DECKER BROTHERS	WELL #. 2		LOCATION			COUNTY NESS	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Discovery Drilling Rig 3
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D.
CASING SIZE 8 5/8 DEPTH 220.58
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 XH DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS
DISPLACEMENT 12.75 BBL

OWNER

CEMENT
AMOUNT ORDERED 150 sx com 3% cc 2% gel

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Brad
HELPER Brad
BULK TRUCK # B4 DRIVER Jason
BULK TRUCK # DRIVER

COMMON	@	
POZMIX	@	
GEL	@	
CHLORIDE	@	
ASC	@	
HANDLING	@	
MILEAGE		
	TOTAL	

REMARKS:

Run in 5 jts 8 5/8 casing - hook up & circulate mud - hook up cement - mix 150sx - wash up & displace w/ 12.75 BBL H2O - shut in @ 200PSI - cement did circulate

SERVICE

DEPTH OF JOB		
PUMP TRUCK CHARGE		
EXTRA FOOTAGE	@	
MILEAGE	@	
MANIFOLD	@	
	@	
	TOTAL	

CHARGE TO: Mustang Energy
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

	@	
	@	
	@	
	@	
	@	
	TOTAL	

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME GALEN GASCHLER
SIGNATURE Galen Gaschler

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS