COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. _____

Date 1/19/2016 District G.B. F.O. No. C43652

Company Carmen Schmitt

Well Name & No. Jost 1-29

Location _____ Field _____

County Marion State KS

Casing: Size _____ Type & Wt. _____ Set at _____ ft.

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.

Cemented: Yes Perforated from _____ ft. to _____ ft.

Tubing: Size & Wt. _____ Swung at _____ ft.

Perforated from _____ ft. to _____ ft.

Open Hole Size 7 7/8" T.D. _____ ft. P.B. to _____ ft.

Type Treatment:	Amt.		Type Fluid	Sand Size	Pounds of Sand
Bkdown		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
		Bbl./Gal.			
Flush		Bbl./Gal.			

Treated from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

from _____ ft. to _____ ft. No. ft. 0

Actual Volume of Oil / Water to Load Hole: _____ Bbl./Gal.

Pump Trucks. No. Used: Std. 365 Sp. _____ Twin _____

Auxiliary Equipment 360/310

Personnel Nathan Jordan Greg

Auxiliary Tools _____

Plugging or Sealing Materials: Type _____

_____ Gals. _____ lb.

Company Representative Matt S. (WW Drilling) **Treater** Nathan W.

TIME	PRESSURES		Total Fluid Pumped	REMARKS
a.m./p.m.	Tubing	Casing		
8:00				On Location. Rig laying down drill collars.
10:00				Mix 35sks 60/40poz 4%gel at 3214' Displace with 45bbls of mud with
				mud pump.
12:00				Mix 35sks at 268'
12:45				Mix 25sks at 60' Circulated cement to surface.
1:10				Plug rat hole with 30sks.
				Thank You!
				Nathan W. Total-125sks.