GLOBAL CEMENTING, L.L.C.

2655

MIT TO 1958 E. Highway 40
Russell, KS 67665

SERVICE POINT: Russell

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
6-20-16	3	15 S	19 W			6-21-2016	1:00 AM

LEASE	WELL #	LOCATION	COUNTY	STATE
Schmeidler	#1	Antonino 1 W 1/4 S into	Ellis	Kansas

OLD OR (NEW) (CIRCLE ONE)

CONTRACTOR Shield's Drlg. Rig #1 George
OWNER
TYPE OF JOB Cement Surface
HOLE SIZE 12 1/4 T.D. 225
CASING SIZE 8 5/8 New DEPTH 225
TUBING SIZE # csg. DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 250# MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'
PERFS
DISPLACEMENT 13 1/4 /BBL

EQUIPMENT

PUMP TRUCK # P-2 CEMENTER Glenn G.
HELPER Cody K.
BULK TRUCK # B-5 DRIVER Jason M.
BULK TRUCK # DRIVER

REMARKS:

Set 8 5/8 @ 223'
Recieved Circulation.
Cement w/ 150 sx Com 3%2
Displace @ total of 13 1/4 BBL/ min
Shut in @ 250#.
Cement Did Circulate
to surface Thanks

CHARGE TO: Habit Petroleum LLC
STREET
CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME George Begler
SIGNATURE George Begler

CEMENT
AMOUNT ORDERED 150 sx Com.
3% cc
2% Gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

PLUG & FLOAT EQUIPMENT

@
TOTAL

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS