GLOBAL CEMENTING, L.L.C.

2688

REMIT TO 1958 E. Highway 40
Russell, KS 67665

SERVICE POINT Russell KS

DATE 9-13-16	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 8:15pm
LEASE McClellan	WELL # 01-09/16		LOCATION Zurich N to U RD			COUNTY Rooks	STATE KS
OLD OR NEW (CIRCLE ONE)			West to 9RD 1/2 N E into				

CONTRACTOR White Knight
TYPE OF JOB Surface
HOLE SIZE
CASING SIZE 8 5/8 T.D.
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM 100psi
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20ft
PERFS
DISPLACEMENT 12.7 bbl

EQUIPMENT

PUMP TRUCK # P#3 CEMENTER Heath
HELPER Cody
BULK TRUCK # B#5 DRIVER Jason
BULK TRUCK # DRIVER

OWNER

CEMENT
AMOUNT ORDERED 150sks com 3%cc 2%gel

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:

Run 5 jts of 8 5/8 casing and landing jt
est Circulation with mud pump
Hook up and mix 150sks and disp 12.7 bbl of H20 - Shut in @ psi
Cement Circulate!!

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		@	
		@	
		TOTAL	

CHARGE TO: Stroke of Luck Energy
STREET PO Box 98
CITY Tecumseh STATE KS ZIP 66542

PLUG & FLOAT EQUIPMENT

		@	
		@	
		@	
		@	
		@	
		TOTAL	

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES

PRINTED NAME
SIGNATURE Travis Austin