GLOBAL OIL FIELD SERVICES, LLC

2799

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

DATE 1-5-17	SEC. 32	TWP. 21	RANGE 24	CALLED OUT	ON LOCATION	JOB START	JOB FINISH @ 2:00am
LEASE Robinson	WELL # 1	OWWO	LOCATION Jetmore KS 12 N 4W 2½ N into			COUNTY Hodgeman	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR White Knight
TYPE OF JOB Longstring
HOLE SIZE 7 7/8 T.D.
CASING SIZE 5 1/2 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 500sx multi-dens
150sx com 10% salt 2% gel ¼# Flosteer

EQUIPMENT

PUMP TRUCK CEMENTER Heath
409 HELPER Cody
BULK TRUCK
378 DRIVER Jason
BULK TRUCK
473 DRIVER Jack

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:
Run 5½ casing and landing it
Hook up and Circulate for 30 min
Plug RH = 30sx - Hook up to 5½ and
mix 500sx multi density and tail in
with 150sx com - Release plug - wash
pump and lines clean - Hook up and disp
bbl of H2O - Closing pressure @ 800PSI
Plug landed @ 1500psi - Released and dried up

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Castle
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
6-Turbo		@	
3-Baskets		@	
1-AFU		@	
1-LD Plug		@	
		TOTAL	

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

Cement was in Cellar and Circulated to Surface