GLOBAL OIL FIELD SERVICES, LLC

2880

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell

DATE 2-14-77	SEC. 27	TWP. 12	RANGE 18	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE	WELL #. 1		LOCATION 6 W 3E HAYS			COUNTY Ellis	STATE Ks
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Royal
TYPE OF JOB PLUG
HOLE SIZE 12¼ T.D.
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE 4½ DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 305 sx 60/40 4% Gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK CEMENTER Bill
HELPER Jason
BULK TRUCK
DRIVER Jack
BULK TRUCK
DRIVER

REMARKS:

1st plug @ 3675 w/ 50 sx
2nd plug @ 1440 w/ 50 sx
3rd plug @ 250 w/ 100 sx
4th plug @ 960 w/ 50 sx
5th plug @ 40 w/ 10 sx
30 sx Rat hole
15 sx Mouse hole

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: Sandlin Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Doug Bodig
SIGNATURE Doug Bodig

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS