GLOBAL OIL FIELD SERVICES, LLC

2784

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 11-24-16	25	11	19				6:00am
LEASE Metz Ranch	WELL # 2		LOCATION Hays, KS 4 to Buckeye			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)			Rd W to Heinrich Rd N to Ottenbacher				

CONTRACTOR White Knight
TYPE OF JOB Long String
HOLE SIZE 7 7/8 T.D. 3715
CASING SIZE 5 1/2 DEPTH 3715
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 1500psi MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 37.24
PERFS
DISPLACEMENT 87.5 bbl

OWNER

CEMENT
AMOUNT ORDERED 230sx com 10% Salt 2% gel 2% Plaster

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Heath
HELPER Cody
BULK TRUCK # 378 DRIVER Jason
BULK TRUCK # DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @

RECEIVED
DEC 09 2016

HANDLING @
MILEAGE
TOTAL

REMARKS:

Ran 115 of 5 1/2 casing and landing it
est Circulation with mud pump - Circulate 15 min - Plug RH - 30sx - Hook up and mix 200sx down casing @ 14.8 weight - wash pump and lines clean and release Plug - Disp 87.5 bbl of H20 - L.A. Pressure @ 600psi - plug landed @ 1500psi. Release and shut up
Tear down

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Stroke of Luck
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1-5 1/2 AFU
8-Cent @
2-baskets @
1-LOP Plug @
1-Port Collar @
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side. Thank You!!

PRINTED NAME Jim Holmes
SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS