WOW RNF BARB 1

GLOBAL OIL FIELD SERVICES, LLC

2976

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 6-12-17	16	8S	23W				12:30 PM
LEASE Bar B	WELL #. 1		LOCATION			COUNTY Graham	STATE KS

OLD OR (NEW) (CIRCLE ONE)

CONTRACTOR Beredco Rig #1
TYPE OF JOB Production Strings
HOLE SIZE T.D. 3900'
CASING SIZE 5½ DEPTH 3878'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DV DEPTH 1837'
PRES. MAX MINIMUM
MEAS. LINE Latchdown collar 3792' SHOE JOINT 86'
CEMENT LEFT IN CSG. 86'
PERFS
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 200 sx Heavy
175 sx Light

EQUIPMENT

PUMP TRUCK CEMENTER Brad
417 HELPER Jason
BULK TRUCK
378 DRIVER Kris
BULK TRUCK
473 DRIVER Tom

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Running pipe, circulate min, pump 125 sx lite, mix 200 sx heavy, pump plug w/ 40 bbl water 50 sk 4 bx mud, land @ 1500 psi, hold press, drop dart, [illegible] DV tool would not open, plug rat hole + mouse hole

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD 5½ Head @
TOTAL

CHARGE TO: Beredco
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

DV tool, LD plugs 1 @
14 Turbo @
1 Basket @
1 AFU shoe @
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Jason Hankins
SIGNATURE Jason Hankins

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS