GLOBAL OIL FIELD SERVICES, LLC

2956

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

DATE 6-17-17	SEC. 12	TWP. 8 S	RANGE 17W	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 11:30 PM
LEASE Chesney Unit	WELL #. 104		LOCATION Plainville, KS			COUNTY Rooks	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Duke Drilling Rig #8

OWNER

TYPE OF JOB Surface

HOLE SIZE 12¼ T.D. 267'

CASING SIZE 8⅝ DEPTH 264.39'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 20'

PERFS

DISPLACEMENT 15.5 BBL H20

EQUIPMENT

PUMP TRUCK # 417 CEMENTER Brad
HELPER Jason

BULK TRUCK # 481 DRIVER Kris

BULK TRUCK # DRIVER

CEMENT
AMOUNT ORDERED 175 SX com 3% cc 2% gel

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

Run in 6 jts, 8⅝ casing, circulate mud, mix 175 SX, washup + displace w/ 15.5 BBL H20, shut in @ 200 PSI, cement did circulate

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: Gore Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Jim Arell

SIGNATURE Jim Arell

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS