GLOBAL OIL FIELD SERVICES, LLC

3005

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT:

DATE 7-1-17	SEC. 2	TWP. 15	RANGE 37	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE KSF A	WELL #. 1-2		LOCATION			COUNTY Logan	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Pickrell Drilling Rig #10

OWNER

TYPE OF JOB Dry Hole Plug

HOLE SIZE 7 7/8 T.D.

CASING SIZE DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

CEMENT
AMOUNT ORDERED 290 sx 60/40 poz 4% Gel 1/4 Flo

EQUIPMENT

PUMP TRUCK CEMENTER Brad
409 HELPER Cody
BULK TRUCK
417 DRIVER Kris
BULK TRUCK
DRIVER

COMMON @
POZMIX @
GEL @
CHLORIDE @
ASC @
HANDLING @
MILEAGE
TOTAL

REMARKS:

1st Arbuckle - 50 sx
2nd - 2650' - 50 sx
3rd - 1410' - 100 sx
4th - 270' - 50 sx
5th 40' - 10 sx
RAT - 30 sx

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
TOTAL

CHARGE TO: Cornell Energy
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mike Kern
SIGNATURE Mike Kern

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS