GLOBAL OIL FIELD SERVICES, LLC

3170

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 11-8-17	SEC. 15	TWP. 13S	RANGE 17W	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE L.J. Drilling	WELL # 2		LOCATION South of Ellsworth KS East into			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR White Knight Drilling Rig #1
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 210'
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

OWNER Castle Res.

CEMENT
AMOUNT ORDERED 150sks Com 3%cc 2% Gel

EQUIPMENT

PUMP TRUCK # 417 CEMENTER Cody
HELPER Jason
BULK TRUCK # 411 DRIVER Chris
BULK TRUCK # DRIVER

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:
Ran 5 jts of 8⅝ Casing + 10 Lift Broke Circulation Hooked up Pump truck pumped 150sks Com Cement + did circulate to surface Displaced 11⅜ bbls of H2O and Shut In

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		TOTAL	

CHARGE TO: Castle Res.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
		TOTAL	

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Terry Austin

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

GLOBAL OIL FIELD SERVICES, LLC

3173

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 11-14-17	SEC 15	TWP 13 S	RANGE 17 W	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 3:00pm
LEASE L.J. Drilling	WELL # 2		LOCATION 2 m/s South of Gorham KS			COUNTY Ellis	STATE KS
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR White Knight Drilling Rig #1
TYPE OF JOB Plug
HOLE SIZE 7 7/8 T.D. 3500'
CASING SIZE 5 1/2 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody
HELPER Chris
BULK TRUCK # 473 DRIVER Mark
BULK TRUCK #
DRIVER

OWNER Castle Res. INC

CEMENT
AMOUNT ORDERED 290 sks 60/40 Poz 4% Gel 1/4# Flow Seal Per.

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:

#1 3500' w/ 50 sks
#2 1220' w/ 50 sks
#3 620' w/ 100 sks
#4 260' w/ 30 sks Wiper Plug 40' w/ 10 sk Rat hole 30 sks

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

CHARGE TO: Castle Res. INC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME
SIGNATURE Kim Dark

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS