GLOBAL OIL FIELD SERVICES, LLC

3150

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
DATE 10-12-17	3	13	36 W				
LEASE Plummer	WELL #. 1		LOCATION 6W of Russell Springs KS + 200RD			COUNTY Logan	STATE KS
OLD OR NEW (CIRCLE ONE)			3 N West into				

CONTRACTOR Royal Drilling Rig #1

OWNER Fossil Res

TYPE OF JOB Surface

HOLE SIZE 12 3/4 T.D. 355 77' + 10' Lp

CASING SIZE 8 5/8 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Cody HELPER Levy

BULK TRUCK # 416 DRIVER Chris

BULK TRUCK # DRIVER

CEMENT AMOUNT ORDERED 300 sks 60/40 3% cc 2% Gel

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE

TOTAL

REMARKS:

Ran 8 jts of 8 5/8 Casing + 10' Lps Hooked up Circulated mud Hooked up to dowell pumped 300 sks 60/40 Circulated to Surface chd displaced 21 1/2 bbls of H2O and shut in

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

CHARGE TO: Fossil Res

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@

TOTAL

Global Oil Field Services, LLC

You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Doug Budig

SIGNATURE Doug Budig

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

GLOBAL OIL FIELD SERVICES, LLC

3105

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
	3	13	36				12:15 pm

LEASE	WELL #.	LOCATION	COUNTY	STATE
Plummer Fam Trust	1	Russell Springs 5 W	Logan	KS

OLD OR NEW (CIRCLE ONE)

CONTRACTOR Royal Drls
TYPE OF JOB 2 Shoe Lis.
HOLE SIZE 7 7/8 T.D. 4700
CASING SIZE 5 1/2 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 19
PERFS
DISPLACEMENT 111.36

OWNER

CEMENT
AMOUNT ORDERED
275 Com 10% Salt 29.0 gel
SS Lite 6 Pipe Salt

T COMMON @ 1/4 flow seal
POZMIX 380 sx Lite @
GEL @
B CHLORIDE 275 sx @ 10% ~~ge~~ Salt
ASC @ 2% gel
@
@
@
@
@
@
@
@
HANDLING @
MILEAGE
TOTAL

EQUIPMENT

PUMP TRUCK # 412 CEMENTER Bill
HELPER Jason
BULK TRUCK # DRIVER Tom
BULK TRUCK # DRIVER Chris

REMARKS:

D.V. 2412
Pipe Set @ 4698
Shoe JT 19
Insert 4679
Cent. w/ 275 sx Cont
Pump plug w/ 111 bbls Land plug
open DV Cem w/ 300 sx Lite
Rat Hole 30
Mouse Hole 20

CHARGE TO: Fossil Res LLC
STREET
CITY STATE ZIP

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE @
MANIFOLD @
@
@
TOTAL

PLUG & FLOAT EQUIPMENT

Cent 5 @
Basket 3 @
DV Tool @
Float Shoe @
@
TOTAL

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Doug Budig
SIGNATURE Doug Budig

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS