GLOBAL OIL FIELD SERVICES, LLC

3202

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell KS

DATE 12-5-17	SEC. 36	TWP. 11S	RANGE 33W	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 12:15am
LEASE Zerr	WELL #. 1	LOCATION 4 mi West of Oakley KS				COUNTY Logan	STATE KS
OLD OR NEW (CIRCLE ONE)		3 south west Into					

CONTRACTOR Discovery Drilling Rig # 1
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 224' with 10' in
CASING SIZE 8 5/8 DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS
DISPLACEMENT

EQUIPMENT

PUMP TRUCK CEMENTER Cody
409 HELPER Chris
BULK TRUCK
481 DRIVER Mark
BULK TRUCK
DRIVER

OWNER Pioneer Res.

CEMENT
AMOUNT ORDERED 225 sks 60/40 3% cc 2% Gel
Extra Cement ordered by Rig pusher

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
HANDLING		@	
MILEAGE			
		TOTAL	

REMARKS:

Ran 5 jts of 8 5/8 casing + 10' jt Hooked up to Rig, Broke Circulation Hooked to pump + pump + pumped 225 sks of Cement, it did circulate to surface displaced 12¾ bbls of H2O and shut in.

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
		@	
		@	
		TOTAL	

CHARGE TO: Pioneer Res.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
		@	
		@	
		@	
		@	
		TOTAL	

Global Oil Field Services, LLC
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE